

2025 Formula SAE-A Technical Inspection Sheet

EV CLASS - ELECTRIC VEHICLES

University Name:		Car Number:	
Number of Drivers:		Tallest Driver Height:	
Tractive System Maximum Voltage:		GLVS System Nominal Voltage:	
Anti-lock Brakes:	Yes: ☐ No: ☐		
Electrical Safety Officer (ESO) Name:			

VEHICLE MUST HAVE HVD REMOVED AND TSMS KEY REMOVED AND LOCK IN PLACE UNTIL INSTRUCTED BY SCRUTINEERS

PRESENT THE VEHICLE FOR INSPECTION AS FOLLOWS:

- | | |
|--|--|
| 1. EV Static Inspection
2. Mechanical Technical Inspection
3. Driver Egress
4. EV Functional Test | 5. Weight
6. Tilt Table Test
7. Rain Test
8. Brake Test |
|--|--|

Electric vehicle (and electric AV) accumulators must also be removed from the vehicle and pass internal inspection prior to attempting the EV Functional Test

TECHNICAL INSPECTION SUMMARY (Official Use Only)

	Initial Presentation	1st Reinspection	2nd Reinspection	3rd Reinspection	Pass / Signoff
Accumulator Inspection	Time in: Time Out:	Time in: Time Out:	Time in: Time Out:	Time in: Time Out:	Time: Initials:
EV Static Inspection	Time in: Time Out:	Time in: Time Out:	Time in: Time Out:	Time in: Time Out:	Time: Initials:
Mechanical Technical Inspection	Time in: Time Out:	Time in: Time Out:	Time in: Time Out:	Time in: Time Out:	Time: Initials:
Driver Egress	Time in: Time Out:	Time in: Time Out:	Time in: Time Out:	Time in: Time Out:	Time: Initials:
EV Functional Test	Time in: Time Out:	Time in: Time Out:	Time in: Time Out:	Time in: Time Out:	Time: Initials:
Weight	Time in: Time Out:	Time in: Time Out:	Time in: Time Out:	Time in: Time Out:	Time: Initials:
Tilt Table Test	Time in: Time Out:	Time in: Time Out:	Time in: Time Out:	Time in: Time Out:	Time: Initials:
Rain Test	Time in: Time Out:	Time in: Time Out:	Time in: Time Out:	Time in: Time Out:	Time: Initials:
Brake Test	Time in: Time Out:	Time in: Time Out:	Time in: Time Out:	Time in: Time Out:	Time: Initials:

INSTRUCTIONS FOR SCRUTINEERS

The above table is intended to track team's progress through Technical Inspection.

Each time a team presents at a technical inspection stage, mark down the date time the inspection begins and finishes. Suggested format: Thu 14:32

Once teams have satisfactorily passed the T1 Stage, sign the relevant page, and initial this summary page.

INFORMATION FOR TEAMS

IMPORTANT INFORMATION FOR TEAMS

- Please refer to the checklist provided overleaf before Registering at the event. Reference: LOCAL ADDENDUM, Rule AD 4.4
- Teams will not be permitted to commence Technical Inspection without presenting the necessary documentation and test samples as requested or reminded of at Registration.
- Teams must weigh their cars before Design Event judging, preferably after passing Technical Inspection but before the Tilt Table Inspection
- Vehicles presented to TI are to be complete and ready to run, i.e., with any liquids, lubricants and brake fluid (excluding fuel).
- If there is a conflict between this document and the rules, the rules prevail
- Any disputes are to be referred to the Chief Scrutineer, and if necessary can be forwarded to the rules protest committee for adjudication.
- This document belongs to the FSAE-A Competition, but it is the responsibility of the team to keep it and present it at each stage of inspection. Once the team has passed all stages of inspection and are cleared for dynamic events, they must provide this completed document to the Competition Administration.

2025 Formula SAE-A Technical Inspection Sheet

ACCUMULATOR INSPECTION

Initial Presentation Scrutineer Name:		Initial Presentation Lane Number:	
1st Reinspection Scrutineer Name:		1st Reinspection Lane Number:	
2nd Reinspection Scrutineer Name:		2nd Reinspection Lane Number:	
3rd Reinspection Scrutineer Name:		3rd Reinspection Lane Number:	

PERSONNEL				Inspection #			
Teams are required to have an Electrical Safety Officer.				Initial ins.	1st reins.	2nd reins.	3rd reins.
AI.1.1	Identify the Electrical Safety Officer (ESO)	Ask for the ESO					
AI.1.2	Only team members involved in technical inspection can be in the technical inspection bay	Ask for non-essential people to leave the area					
DO NOT PROCEED WITH TECHNICAL INSPECTION IF THE ESO IS NOT PRESENT							

INSTRUCTIONS FOR SCRUTINEERS

This section applies to Electric Vehicles (EV) and Autonomous Vehicles (AV) and Dual Purpose Vehicles.

If an item is acceptable, initial the "Passed" column.

If an item is unacceptable, initial the "Reinspect" column and inform the team members they have not meet the requirements for that item.

Teams are allowed to take their vehicle away from technical inspection and address any issues before representing for reinspection.

Scrutineers may continue with the inspection when unacceptable items are found, provided it is safe to do so.

Teams are required to pass all items before the vehicle can proceed to the Brake Test or compete in Dynamic Events.

Scrutineers reserve the right to refuse to proceed with Technical Inspection if a sufficiently serious issue which might jeopardize the safety of the technical inspection team, event personal or any other persons is found at any time.

EV CLASS - ACCUMULATOR INSPECTION

SAFETY EQUIPMENT AND TOOLS

Teams are expected to have appropriate safety equipment and tools to allow them to work on their vehicle.
 All safety equipment and tools must be in good usable condition, and comply to Australian industry best practice standards.
 There must be a sufficient quantity of appropriate safety equipment (PPE) for everyone who needs to work on electrical systems.
 Insulated tools must be rated and appropriately marked as complaint to DIN/IEC 60900 (VDE 1000V), or an equivalent recognized standard.
 Improvised or repaired tools using heat shrink, tape or similar are not acceptable. Modified tools are not acceptable.

				Reinspect	Passed
AI.2.1	Safety Glasses	At least one pair per team member working on electrical systems. Safety Glasses should be non-conductive (non-metallic).	Inspect		
AI.2.2	HV Insulating Gloves	HV Isolating gloves with leather outers. Gloves must comply with AS2225 or ASTM D120 or AS IEC 60903 The inner gloves must have been tested in the last 12 months and be free from damage or punctures. Outer gloves must be in serviceable condition. Gloves must be labelled with a working voltage, higher than the vehicle's maximum battery voltage. At least one pair per team member working on electrical systems. Size of the gloves should be appropriate for those conducting the work. Note: Class 00 gloves are rated for up to 500V, Class 0 gloves are rated for up to 1000V.	Inspect 		
AI.2.3	HV Isolating Blanket	Two HV Isolating Blanket (at least 0.83 square meter) Blanket must be in good condition and free from punctures or tears. Blanket must be labelled with a working voltage, higher than the vehicle's maximum battery voltage.	Inspect		
AI.2.4	HV Insulated Tools	Check the team has an appropriate set of tools to maintain the vehicles electrical systems. These must include as a minimum all of the following: - Insulated cable shear - Insulated screwdrivers - Insulated pliers - Multimeter with protected probe tips (CATIII 600V or better) - A pair of quality insulated 5mm banana test leads (600V rated or higher)	Inspect		
AI.2.5	Additional Insulated Tools	If the accumulator uses bolted connections the team must also present tools appropriate for manipulating the selected fasteners such as: - Insulated spanners - Insulated socket set - Insulated Allen keys (hex wrenches) - Any other special tools required to maintain the accumulator and other electrical systems safely	Inspect		

EV CLASS - ACCUMULATOR INSPECTION

CHARGING TROLLEY				Reinspect	Passed
AI.3.1	TSACHC Wheels	The hand cart must have at least two wheels. Appropriately rate to take the load of the accumulator and cart.	Inspect		
AI.3.2	TSACHC Brake	The hand cart must have a brake which acts on at least 2 of the wheels that is always on and only released if someone pushes the handle, or similar. The brake must be capable of safely stopping the fully loaded hand cart.	Inspect		
AI.3.3	TSACHC Accumulator Mounting	Accumulator must be securely attached to the hand cart to enable safe transportation.	Inspect		
AI.3.4	TSACHC Labels	The label on the TSACHC must include The vehicle number, the university name, and the ESO phone number(s) must be displayed and written in Roman characters of at least 10mm high on the lid or top of each TSACHC. The characters must be clearly visible and placed on a high-contrast background.	Inspect		
BATTERY CHARGER INSPECTION				Reinspect	Passed
Only chargers presented and sealed at technical inspection are allowed.					
AI.4.1	Battery Charger	Charger needs to be professionally built. All connections of the charger(s) must be insulated and covered. No open connections are allowed.	Inspect		
AI.4.2	Battery Charger Wiring	Battery Charger Power lead must be free of any damage, nicks, cuts, grease or grime. The plug shall be suitably rated for the current load and conforming to EN 60309-2, AS/NZS 3123, Charger shall have a valid test and tag sticker or tag attached.	Inspect		
AI.4.3		HV wires must be marked with gauge, temperature rating and voltage rating, serial number or norm is also sufficient, if the team shows the datasheet in printed form.	Inspect		
AI.4.4		Wire temperature, current and voltage rating must be suitable for use in the charger	Inspect		
AI.4.5		Using only insulating tape or rubber-like paint for insulation is prohibited.	Inspect		
AI.4.6		The AC power supply to the battery charger and other associated devices must include a residual current device (RCD) with over current protection (fuses or an appropriate circuit breaker) or residual current circuit breaker (RCBO). The RCD or RCBO device must act to disconnect both the active and neutral supplies. The trip sensitivity of the RCD must not exceed 30mA. Where possible 10mA is preferred.	Inspect		
AI.4.7		Traction System charging leads must be orange.	Inspect		

EV CLASS - ACCUMULATOR INSPECTION

BATTERY CHARGER INSPECTION CONTINUED...				Reinspect	Passed
Only chargers presented and sealed at technical inspection are allowed.					
AI.4.8	Charging system measuring points	Two charging system voltage measuring points must be provided on the charger output lines.	Inspect		
AI.4.9		The measuring points must be protected from being touched with the bare hand/fingers once the housing is opened.	Inspect		
AI.4.10		4mm shrouded banana jacks rated to a voltage higher than the maximum tractive system voltage must be used	Ask the team to provide a datasheet		
AI.4.11		The Charger System Measurement Points must be protected by body protection resistors per EV6.8.4	Inspect		
AI.4.12		The Charger System Measuring Points must be marked with HV+ and HV-	Inspect		
AI.4.13	Battery Charger Emergency Stop	The charger must include a push-type emergency stop button which has a minimum diameter of 25mm and must be clearly labelled. The Pushbutton must be easy to reach with the accumulator in place.	Inspect		
AI.4.14		When the E-stop is pressed, the output from the charger must be electrically disconnected from the battery, and the output from the charger must fall to less than 60 V in 5 seconds. The shutdown method must be implemented using a positive switching circuit (Contactor, relay contacts, etc.) which is opened if the charger shutdown button is pressed, or the charger is disconnected from the accumulator.	Inspect		
AI.4.15		The international electrical symbol consisting of a red spark on a white-edged blue triangle must be affixed in close proximity to this switch	Inspect		
AI.4.16	Battery Charger Earthing	The battery charger, accumulator and accumulator charging trolley, and any associated metallic components must be equipotentiality bonded and connected to the AC power supply earth such that the RCD function is not impeded. Cables used for earthing must be yellow/green stripped and at least 2.5mm ² cross section.	Inspect		
AI.4.17	Battery Charger Galvanic Isolation	The charger DC output must be galvanically isolated from the AC input. Interfaces to external devices (such as laptops via serial or USB) must be galvanically isolated from the AC input and from the DC output	Inspect Ask the team to provide a datasheet, schematic or similar evidence		
AI.4.18	Touch Protection	It must not be possible to touch any live components of the charger with a 100mm long, 6mm diameter insulated test probe when the covers are in place. All output and interface plugs must be touch protected.	Inspect		

EV CLASS - ACCUMULATOR INSPECTION

ACCUMULATOR INSPECTION					
Accumulator technical inspection will inspect the accumulator outside of the vehicle in the designated battery room. Teams are expected to bring the necessary tools for the safe opening of the accumulator for inspection. All accumulators will be physically inspected.				Reinspect	Passed
AI.5.1	Accumulator Ready For Inspection	Using appropriate safe work practices, remove covers from accumulator and remove segment links.	Ask team to perform		
AI.5.2	Accumulator Construction	HV Accumulator(s) must be enclosed in container(s).	Inspect		
AI.5.3		The bottom of the accumulator must be steel of minimum thickness 1.25mm or Aluminum of minimum thickness 3.2mm. Walls (internal and external) and cover/top, must be Steel of minimum thickness 0.9mm or Aluminum of minimum thickness of 2.3mm. If alternative material used, they should present proof of equivalency (per SES or other) with a sample.	Inspect		
AI.5.4		All components and parts of the accumulator container need to be properly fixed. Internal cables and components must not be able to move around causing chafing, stress to connections, or other damage.	Inspect		
AI.5.5		Fasteners in the tractive system high current path must have a positive locking mechanism. The locking mechanism must be suitable for use at a minimum operating temperature of 90 degrees C. Bolts with nylon patches are acceptable only for blind holes and where used per OEM design. Any bolt which may pose a risk of fire or short circuit if loosened must utilise a positive locking mechanism.	Inspect		
AI.5.6		The accumulator cells must be secured from moving in the event of an impact. This includes if the accumulator is inverted. Generally friction fitting is not sufficient and some positive retention is required. If the accumulator lid is used as a method to retain the cells, it must be reinforced and robustly attached.	Inspect		
AI.5.7		Internal vertical walls must be robustly fastened to the container	Inspect		
AI.5.8		If the accumulator container is made from an electrically conductive material, the poles of the accumulator stack(s) and/or cells must be insulated against the inner wall of the accumulator container, if the container is made of electrically conductive material. There must be an insulating barrier between the accumulator walls and any electrically live component within. This usually means that all of the internal walls of the accumulator needs to be lined with an appropriate insulating material.	Inspect		
AI.5.9		Holes in the accumulator external structure should be of the minimum practical size for cable passages, plugs etc. Holes for ventilation should be circular, no greater than 10mm in diameter, and not obviously weaken the accumulator container external structure. When installed in the vehicle, the holes must not face towards the driver with the firewall removed.	Inspect		

EV CLASS - ACCUMULATOR INSPECTION

ACCUMULATOR INSPECTION CONTINUED...				Reinspect	Passed
AI.5.10	Labelling	Accumulator must be marked with the ISO7010-W012 symbol triangle with black lightning bolt on yellow background) with triangle side length of 100 mm minimum, with text "ALWAYS ENERGIZED" If accumulator voltage is greater than 60VDC must also be Labelled as "HIGH VOLTAGE" Labelling should be on all practical external sides including top, bottom, front, rear, sides. Smaller labels accepted only if surface too small for defined size.	Inspect		
AI.5.11	Internals - cell connection	Contacting / interconnecting the single cells by soldering in the high current path is prohibited. Soldering wires to cells for the voltage monitoring input of the BMS is allowed	Inspect		
AI.5.12		Connections to cell tabs must be adequately supported to prevent damage to the cells. Cables, busbars etc. must not be supported entirely by the cell tabs.	Inspect		
AI.5.13	Internals – IR/fuse	Every accumulator container must contain at least one main fuse and at least two accumulator insulation relays. There must be no electrically live connection to the accumulator cells outside of the accumulator enclosure when the IRs are open. This includes BMS wires. IRs must be rated for the maximum expected current draw. The IRs and main fuses must be separated from the cell segments by an electrically insulated and non flammable material.	Inspect		
AI.5.14	Internals – fuses	The fuse(s) must be appropriately rated to protect the cable(s) and other electronic components. Fuses should be HRC type and marked with a DC voltage rating above the maximum expected operating voltage. Except where specifically stated in the rules, all small wiring connecting directly to the cells or tractive system should have appropriate fuses as close as possible to the source. Fusible links are acceptable but require evidence of appropriate voltage and current rating. Teams may justify undersized (current only) fuses based on average current draw and the manufacturer's thermal time curves.	Inspect		
AI.5.15	Internals - maintenance plugs	Maintenance plugs or similar measures have to be taken to allow separating the internal cell stacks in a way, that the separated cell stacks carry a voltage of less than 120VDC and a maximum energy of 6MJ. The separation has to affect both poles of the stack. It must not be possible to incorrectly install the maintenance plugs causing a short circuit.	Inspect		
AI.5.16	Internals – cell stack barriers	Each stack has to be electrically insulated by the use of suitable material towards other stacks in the container and on top of the stack. Air is not considered to be a suitable insulator for this purpose. The team should provide evidence that the material(s) used are appropriate (i.e. material datasheets, manufacturer's specifications, lab test reports etc.). Team manufactured composite materials are not acceptable (carbon fibre, Kevlar, fiberglass etc.).	Inspect		

EV CLASS - ACCUMULATOR INSPECTION

ACCUMULATOR INSPECTION CONTINUED...				Reinspect	Passed
AI.5.17	Accumulator container connectors	If HV-connectors of the accumulator containers can be removed without the use of tools, a pilot contact/interlock line has to be implemented which breaks the current through the IRs whenever the connector is removed	Inspect		
AI.5.18	Indicator light/voltmeter	Each container must have an indicator light or an analogue voltmeter showing that voltages greater than 60V DC are present outside of the container. This includes when the accumulator is being charged.	Inspect		
AI.5.19	Equalizing valve	If the container is completely sealed, it must have an equalizing valve to prevent integral build up of pressure in the event of fire.	Inspect		
AI.5.20	Electrical Connections	Electrical connections must be secure and of high quality. Connections must be made using appropriate hardware, correct sized lugs for selected cable, appropriate crimping methods etc. Electrical connections must not be able to loosen if they become hot. Electrical connections which rely on plastic or similar material being squeezed, which might soften and become loose if overheated are not acceptable. Information about the electrical connections supporting the high current path must be available at Elect Tech Inspection.	Inspect		
AI.5.21	Precharge and Discharge Resistors	Precharge and discharge resistors must be installed such that if they overheat, it is unlikely they will cause any of the accumulator cells to overheat. If the team has elected to utilize precharge or discharge or discharge resistors with a continuous operation (not monitored by the PDOC per local addendum), the resistors must installed according the manufacturer's recommendations for heatsinking airflow, and such that heat soak cannot cause the accumulator cells to overheat.	Inspect		
AI.5.22	Accumulator Internal Wiring	All wires inside the accumulator must be marked with gauge, temperature rating and voltage rating, serial number or norm is also sufficient, if the team shows the datasheet in printed form.	Inspect		
AI.5.23		Wire temperature and voltage rating must be suitable for use in the accumulator. All Wires (including GLV and BMS) wires within the accumulator container must be rated for the full tractive system voltage.	Inspect		
AI.5.24		Using only insulating tape or rubber-like paint for insulation is prohibited.	Inspect		

EV CLASS - ACCUMULATOR INSPECTION

ACCUMULATOR INSPECTION CONTINUED...				Reinspect	Passed
AI.6.1	Plastic and 3D printed Components	Any plastic components which are critical to the integrity of the accumulator (structural elements, bolt locking devices, insulation, barriers etc.) must be manufactured from materials which have a glass transition temperature higher than the expected operation temperature. The operating temperature is considered to be the calculated maximum cable or busbar temperature, maximum battery temperature or pre-charge or discharge resistor operating temperature, or 90 degrees C whichever is higher.	Inspect		
AI.6.2	Spare accumulator(s)	Spare Accumulators must be of the same type (construction, voltage, capacity, weight, fixing etc.) Only applicable if spare accumulators are used.	Inspect		
AI.6.3	Temperature monitoring equipment	Teams will be provided with a thermally sensitive sticker to install into their accumulator. The thermally sensitive sticker must be mounted such that it is in direct thermal contact with the negative terminal of a cell of an accumulator segment such that the thermal sticker will reasonably represent the temperature of the cells. The sticker should be visible from outside the accumulator without needing disassembly of the accumulator. (2025 only - refer inaccessible stickers to Technical Inspection Captain for review)	Inspect		

EV CLASS - ACCUMULATOR INSPECTION

NOTES

INSTRUCTIONS FOR SCRUTINEERS - END OF EV ACCUMULATOR INSPECTION

If the team have passed all items in this section, go to the second page of this document and initial the relevant box, noting the date and time the team passed this section.

If the team have items requiring reinspection (did not pass all items), go to the second page of this document and initial the relevant box noting the time and date the team was released from the inspection. The team will need to rectify the reinspection items and may return for reinspection when they are ready. Reinspection is completed on a first come, first served basis, and is dependent on Technical Inspection lane availability. Teams with Scheduled Inspections times will be given priority over teams presenting for reinspection.

Once the team have been released from the inspection, make note of the team's progress on the central inspection record board.

2025 Formula SAE-A Technical Inspection Sheet

EV STATIC INSPECTION

Initial Presentation Scrutineer Name:		Initial Presentation Lane Number:	
1st Reinspection Scrutineer Name:		1st Reinspection Lane Number:	
2nd Reinspection Scrutineer Name:		2nd Reinspection Lane Number:	
3rd Reinspection Scrutineer Name:		3rd Reinspection Lane Number:	

PERSONNEL			Inspection #			
Teams are required to have an Electrical Safety Officer.			Initial ins.	1st reins.	2nd reins.	3rd reins.
SI.1.1	Identify the Electrical Safety Officer (ESO)	Ask for the ESO				
SI.1.2	Only team members involved in technical inspection can be in the technical inspection bay	Ask for non-essential people to leave the area				
DO NOT PROCEED WITH TECHNICAL INSPECTION IF THE ESO IS NOT PRESENT						

INERT VEHICLE			Inspection #			
The Vehicle must be in a condition which prevents unexpected energization of the HV electrical systems or movement of the tractive system			Initial ins.	1st reins.	2nd reins.	3rd reins.
SI.1.3	Disable the HV Systems - Manual Service Disconnect (MSD)	Check the MSD is disconnected				
SI.1.4	Disable the HV Systems - Tractive System Master Switch (TSMS) Lock	Check the TSMS Lock is fitted and effective				
SI.1.5	(AV and Dual Purpose only) Disable the ASMS - Autonomous System Master Switch (ASMS) Lock	Check the ASMS Lock is fitted and effective				
DO NOT PROCEED WITH TECHNICAL INSPECTION IF MSD IS CONNECTED OR THE TSMS LOCK IS MISSING						

INSTRUCTIONS FOR SCRUTINEERS	
This section applies to Electric Vehicles (EV) and Autonomous Vehicles (AV) and Dual Purpose Vehicles. If an item is acceptable, initial the "Passed" column. If an item is unacceptable, initial the "Reinspect" column and inform the team members they have not meet the requirements for that item. Teams are allowed to take their vehicle away from technical inspection and address any issues before representing for reinspection. Scrutineers may continue with the inspection when unacceptable items are found, provided it is safe to do so. Teams are required to pass all items before the vehicle can proceed to the Brake Test or compete in Dynamic Events. Scrutineers reserve the right to refuse to proceed with Technical Inspection if a sufficiently serious issue which might jeopardize the safety of the technical inspection team, event personal or any other persons is found at any time.	

EV CLASS - EV STATIC INSPECTION

VEHICLE VISUAL INSPECTION

The primary purpose of the Vehicle Visual Inspection is to find and highlight any items which might cause a safety hazard for the drivers, team members, track marshals and anyone else who might interact with the vehicle.

The hazards most associated with EV tractive systems include fire, arc flash, electric shock or loss of control. The Visual Inspection is intended to check that the vehicle has been designed and constructed to an acceptable standard such that the likelihood of one of these hazards causing injury is minimized. Scrutineers are not generally concerned with the reliability of the vehicle unless the failure of a component or system might pose a safety hazard.

Scrutineers may also look for rules compliance issues. Rules non-compliances should be referred to the EV Technical Inspection Captain.

Because of the bespoke nature of the vehicles, Scrutineers reserve the right to reject vehicles for any reasonable safety concern based on their judgement, even if not specifically covered in this document.

				Reinspect	Passed
SI.2.1	Race Ready Condition	The vehicle should be fully assembled with the Accumulator in place and generally in race ready condition when presented to technical inspection. Inspection of incomplete vehicles may proceed with permission from the Technical Inspection Captain.	Inspect		
SI.2.2	Technical Inspection Access	The vehicle must be lifted/jacked onto stands such that all of the vehicles wheels are at least 100 mm and no more than 300mm above the ground. It must be possible to freely rotate the vehicle's wheels without the vehicle moving. Stands must be robust and the vehicle must be secure.	Inspect		
SI.3.1	Push Bar	A pair of HV insulating gloves with leather outers, a Multimeter and fire extinguisher must be attached. If a tool is needed to open the MSD this must also be attached to the push bar.	Inspect		
SI.4.1	Manual Service Disconnect	The MSD must be clearly marked with "MSD" in large, high contrast lettering and should be clearly visible to a Marshal as they approach the vehicle. The MSD label must be easily distinguishable from the vehicles other markings.	Inspect		
SI.4.2		It must be possible to disconnect the MSD without removing any bodywork	Inspect		
SI.4.3		If opening the MSD is possible without the use of tools, a pilot contact/interlock line has to be implemented which breaks the current through the AIRs whenever the connector is removed	Inspect		
SI.4.4		In ready to race condition it must be possible to disconnect the MSD within 10 seconds.	Ask the team to demonstrate		
SI.5.1	Tractive system protection	All tractive system connections outside of an enclosure must be appropriately insulated.	Inspect		
SI.5.2		It must not be possible to touch any tractive system connections with a 100mm long, 6mm diameter insulated test probe when the tractive system enclosures are in place	Inspect		
SI.5.3		Tractive System components and containers must be protected from moisture in the form of rain or puddles. Use of tape alone is not acceptable. Heatshrink must be appropriately rated for the TS voltage and must be provided with additional mechanical protection.	Inspect		

EV CLASS - EV STATIC INSPECTION

VEHICLE VISUAL INSPECTION CONTINUED...				Reinspect	Passed
SI.6.1	Master Switches	The Tractive System Master Switch (TSMS), Grounded Low Voltage Master Switch (GLVMS) and (AV and Dual Purpose only) Autonomous System Master Switch (ASMS) on the right side of the vehicle. At the height of the drivers' shoulders. Rotary type, ON position with key horizontal. ON and OFF position must be clearly marked. Located right side of the vehicle at approx. driver's shoulder height, just behind main roll hoop. Not attached to removable bodywork. Must be easily actuated from outside the vehicle.	Inspect		
SI.6.2		All master switches must be a rotary type with a red removable key/handle	Inspect		
SI.6.3		GLVMS (LV Master switch) must be completely surrounded by an RED circle of min 50mm diameter Marked with international symbol (triangle with red lightning bolt on blue background).	Inspect 		
SI.6.4		TSMS (TS Master switch) must be completely surrounded by an ORANGE circle of min 50mm diameter Accompanied by the ISO 7010-W012 (triangle with black lightning bolt on yellow background).	Inspect 		
SI.6.5		The Tractive System Master Switch must have a lock or similar fitted which prevents insertion of the master key. The lock should be of the type commonly used in industry for "LOTO isolation". Use of a LOTO hasp or similar is acceptable if necessary provided it is secure. The key for the lock and the master keys should be in the custody of the ESO.	Inspect		
SI.7.1	HV warning stickers	Each housing/enclosure containing HV parts must be marked with the ISO7010-W012 symbol triangle with black lightning bolt on yellow background) If accumulator voltage is greater than 60VDC must also be Labelled as "HIGH VOLTAGE" Labelling should be on all practical external sides including top, bottom, front, rear, sides. Smaller labels accepted only if surface too small for defined size.	Inspect Check top, sides and bottom of enclosures		

EV CLASS - EV STATIC INSPECTION

VEHICLE VISUAL INSPECTION CONTINUED...				Reinspect	Passed
SI.8.1	HV Wiring	All tractive system wiring outside electrical enclosures must be enclosed in separate orange nonconductive conduit or use an orange shielded cable	Inspect		
SI.8.2		The conduit or shielded cable must be securely anchored (at least) at each end so that it can withstand a force of 200 N without straining the cable and crimp, and must be located out of the way of possible snagging or damage. Take note of connections to motors, plugs carrying HV, and any entrances to accumulators, motor controllers, the TSMPs and any other HV enclosures	Inspect		
SI.8.3		Tractive system wiring must be shielded against damage by rotating and/or moving parts. All wiring must be sufficiently restrained such that it cannot come into contact with rotating and/or moving parts.	Inspect		
SI.8.4		TS wires and GLVS wires are clearly separated/do not run directly next to each other/bounded together by cable rods or in the same cable channel (ALLOWED ONLY FOR PILOT CONTACTS OR INTERLOCK SIGNALS)	Inspect		
SI.8.5		Using only insulating tape or rubber-like paint for insulation is prohibited.	Inspect		
SI.8.6		Heat-shrink type insulation used on tractive system components and cables may only be used inside rigid enclosures and must be labelled with voltage rating. Serial number or norm is also sufficient, if the team shows the datasheet in printed form.	Inspect		
SI.8.7		No soldering in high current path including cable lugs and connectors.	Inspect		
SI.8.8		Electrical connections must be secure and of high quality. Connections must be made using appropriate hardware, correct sized lugs for selected cable, appropriate crimping methods etc. Electrical connections must not be able to loosen if they become hot. Electrical connections which rely on plastic or similar material being squeezed, which might soften and become loose if overheated are not acceptable. Information about the electrical connections supporting the high current path must be available at Elect Tech Inspection.	Inspect		
SI.8.9		HV wiring must be entirely within the chassis (side impact structure, rear impact zone and roll envelope) except for cables to hub motors	Inspect		

EV CLASS - EV STATIC INSPECTION

VEHICLE VISUAL INSPECTION CONTINUED...				Reinspect	Passed
SI.9.1	Tractive system measuring points	Two tractive system voltage measuring points and a GLVS ground point must be installed next to the master switches, right side of the vehicle, at shoulder height of the driver.	Inspect		
SI.9.2		The measuring points must be protected by a non-conductive waterproof housing which can be opened without tools. The use of simple plastic/rubber sealing plugs inserted into the measuring points is not acceptable as a waterproofing method.	Inspect		
SI.9.3		The measuring points must be protected from being touched with the bare hand/fingers once the housing is opened.	Inspect		
SI.9.4		4mm shrouded banana jacks rated to a voltage higher than the maximum tractive system voltage must be used	Ask the team to provide a datasheet		
SI.9.5		The TSMPs must be marked with HV+ and HV-	Inspect		
SI.10.1	GLV Ground Measuring Point	Must be positioned next to the TSMPs and must be marked with GND	Inspect		
SI.10.2	GLV Voltage	Measure GLVS voltage between GLVS battery positive Must be less than 60V DC	Ask team to demonstrate		
SI.10.3	Tractive System Voltage	Measure TS voltage at measurement points Must be less than 60V DC	Ask team to demonstrate		
SI.10.4	Discharge System	The discharge circuit has to be wired in a way that it is always active whenever the shutdown circuit is open. If a discharge circuit is used a low resistance can be measured between HV+ and HV- whenever the tractive system is de-activated. Measure resistance between HV+ and HV- with multi-meter. Must be 2*BPR+ Dis- Charge Resistor (GLVS must be off) Refer alternative discharge methods to the EV Technical Inspection Captain	Ask team to demonstrate		
SI.11.1	Insulation Measurement Test	The insulation resistance between the GLV Ground Measuring Point and TSMPs HV+ must be greater than 500 Ohms/Volt, calculated for the maximum TS voltage. The available measurement voltages are 250 V and 500 V. All vehicles with a maximum nominal operation voltage below 500 V will be measured with the next available voltage level. All teams with a system voltage of 500 V or more will be measured with 500 V.	Measure insulation resistance between GLV Ground and HV+		
SI.11.1		The insulation resistance between the GLV Ground Measuring Point and TSMPs HV- must be greater than 500 Ohms/Volt, calculated for the maximum TS voltage. The available measurement voltages are 250 V and 500 V. All vehicles with a maximum nominal operation voltage below 500 V will be measured with the next available voltage level. All teams with a system voltage of 500 V or more will be measured with 500 V.	Measure insulation resistance between GLV Ground and HV+		

EV CLASS - EV STATIC INSPECTION

VEHICLE VISUAL INSPECTION CONTINUED...				Reinspect	Passed
Sl.12.1	Shutdown Buttons	One shutdown button, push-pull or push-rotate-pull on each side behind the drivers compartment (height approx. driver's head), one in the cockpit and easily accessible by the driver in any steering wheel position while wearing gloves and wrist restraints	Inspect		
Sl.12.2		Minimum diameter of shutdown buttons on the side is 40mm. Minimum diameter of shutdown button in the cockpit is 24mm	Inspect		
Sl.12.3		The shutdown buttons are not allowed to be easily removable, e.g. mounted onto a removable body work	Inspect		
Sl.12.4		All shutdown buttons marked with international symbol	Inspect 		
Sl.12.5	Cockpit Shutdown Button	Cockpit master switchPull-ON, Push-OFF, or Twist-Pull-ON, Push-OFF alongside & unobstructed by steering wheel, easily reached by driver. Minimum 24mm diameter. Marked with international symbol	Inspect		
Sl.12.6	Brake Over Travel Switch	Brake over travel switch must be secured and positioned behind the brake pedal such that it will be tripped before the master cylinders bottom out or any other stops are reached. The brake over travel switch must be robustly mounted and not be bent or damaged if an over-travel occurs.	Inspect If necessary, ask team to demonstrate by bleeding the brake circuit		
Sl.12.7	Inertia switch	The device must be mechanically attached to the vehicle. It must be possible to demount the device so that its functionality can be tested by shaking it. Mounts including double sided tape, Velcro or similar are not acceptable.	Inspect		

EV CLASS - EV STATIC INSPECTION

VEHICLE VISUAL INSPECTION CONTINUED...				Reinspect	Passed
SI.13.1	Accelerator Pedal Position Sensor (APPS)	Accelerator Pedal must promptly return to original position, if not actuated	Inspect		
SI.13.2		At least two sensors must be fitted as APPS and must have separate supply, ground and signal lines from the plausibility detection device	Inspect		
SI.13.3		The accelerator pedal must have a positive stop to prevent sensors from being mechanically overstressed	Inspect		
SI.13.4		Two springs must be used to return the throttle pedal to the off position and each spring must work with the other disconnected	Inspect		
SI.13.5	Brake System Encoder	A brake pedal position sensor or brake pressure switch must be fitted to check for plausibility	Inspect		
SI.13.6	Brake Master Cylinders	The brake system master cylinder must be actuated directly or by a mechanical connection. Use of Bowden cables or push-pull Bowden cables is not allowed. The first 90% of the brake pedal travel may be used to regenerate brake energy without actuating the hydraulic brake system. The remaining brake pedal travel must directly actuate the hydraulic brake system, but brake energy regeneration may remain active.	Inspect		
SI.14.1	Firewalls (EV specific requirements)	A firewall must separate the driver compartment from components of tractive system (including HV wiring). Brake parts and chassis as conductive paths are allowed to protrude through firewall. See T.1.9.3 Outboard wheel motors and associated cables and other components of the suspension members are excluded from this requirement.	Inspect		
SI.14.2		The side of the firewall facing the tractive system must be Aluminum with a minimum thickness of 0.5mm and must be deliberately earthed to the chassis ground point.	Inspect		
SI.14.4		The firewall's integrity must not be compromised by forces from the driver. I.e. the driver must not sit directly against the firewall and the driver's seat must not rely on the structural integrity of the firewall unless it is adequately reinforced.	Inspect		

EV CLASS - EV STATIC INSPECTION

VEHICLE VISUAL INSPECTION CONTINUED...				Reinspect	Passed																				
SI.15.1	Team built PCBs	Where tractive system and GLV are on the same circuit board, teams must be prepared to demonstrate appropriate spacing. Separation space on the circuit boards must be clearly marked. The minimum allowable clearances are: <table><tr><td>Voltage</td><td>Over Surface</td><td>Thru Air (cut in board)</td><td>Under Conformal Coating</td></tr><tr><td>0-50 V DC</td><td>1.6 mm</td><td>1.6 mm</td><td>1 mm</td></tr><tr><td>50-150 V DC</td><td>6.4 mm</td><td>3.2 mm</td><td>2 mm</td></tr><tr><td>150-300 V DC</td><td>9.5 mm</td><td>6.4 mm</td><td>3 mm</td></tr><tr><td>300-600 V DC</td><td>12.7 mm</td><td>9.5 mm</td><td>4 mm</td></tr></table> If necessary, teams may provide manufacturer's datasheets for components demonstrating appropriate voltage ratings where the components require smaller than allowed clearances.	Voltage	Over Surface	Thru Air (cut in board)	Under Conformal Coating	0-50 V DC	1.6 mm	1.6 mm	1 mm	50-150 V DC	6.4 mm	3.2 mm	2 mm	150-300 V DC	9.5 mm	6.4 mm	3 mm	300-600 V DC	12.7 mm	9.5 mm	4 mm	Inspect		
Voltage	Over Surface	Thru Air (cut in board)	Under Conformal Coating																						
0-50 V DC	1.6 mm	1.6 mm	1 mm																						
50-150 V DC	6.4 mm	3.2 mm	2 mm																						
150-300 V DC	9.5 mm	6.4 mm	3 mm																						
300-600 V DC	12.7 mm	9.5 mm	4 mm																						
SI.16.1	Accumulator Construction and Attachment	If containers are monocoque, they must be mounted with Steel backing plates of at least 2mm thickness.	Inspect																						
SI.16.2		The Accumulator Container must also have a minimum number of attachment points, dependent on weight and use minimum Grade 8.8 metric 8mm bolt at each 20 kg = 4 attachments; 20-30 kg = 6 attachments; 30-40 kg = 8 attachments; >40 kg = 10 attachments) .	Inspect																						
SI.16.3	Accumulator Crush Zone Clearance	Ensure 25mm clearance from Side Impact Structure. Ask to see SES.	Inspect																						
SI.16.4		If rear mounted: At least 25mm clearance from Rear Impact Structure or any non-crushable items.	Inspect																						
SI.16.5		Ensure 25mm clearance of surface from the firewall.	Inspect																						
SI.16.6		Non-crushable items behind Rear Impact Structure cannot pass through the structure.	Inspect																						
SI.16.7		Rear Impact protection extends to or past the upper height of the SIS and is supported to the SIS.	Inspect																						
ENERGY METER				Reinspect	Passed																				
SI.17.1	Energy Meter	Energy Meter fitted and secured to the chassis in a location that does not interfere with the mechanical or electrical operation of the vehicle, in accordance with the instructions. Energy Meter must be mounted in protected and readily accessible position, mounted securely and identifiable, so that the operation light can be visually inspected and the unit can be quickly removed in Parc Ferme.	Inspect																						
SI.17.2		Confirm retaining ring on all plugs on energy meter is fully engaged (ring must be clicked over detent).	Inspect																						
SI.17.3		Check the battery voltage cable is installed with the correct polarity (positive is white, negative is black) and the current sensor is orientated correctly (arrow shows direction of conventional current flow i.e. away from battery if installed on positive lead).	Ask team to demonstrate																						

EV CLASS - EV STATIC INSPECTION

VEHICLE GROUNDING

It is expected that all conductive components within 100mm of the Tractive system will be appropriately grounded (electrically bonded to the GLV system ground).

1. By equipotential bonding the conductive parts within the vehicle, the hazard posed by touching a voltage gradient is reduced, and
2. By ensuring a conductive path back to the chassis ground common point, the likelihood of the IMD correctly detecting the fault and shutting off the vehicle is increased, reducing the period of time for which the hazard can be present.

Scrutineers will look for any conductive components which are in close proximity (within 100mm) of any tractive system component (HV) element, which could become live in the event of a failure of a component, breach of insulation or similar either from normal operation, or in the event of a collision.

Any wire, braid or similar used for vehicle grounding must be appropriately terminated, robustly mounted, and of sufficient size and mechanical strength for its purpose.

This test involves using a Fluke 289 Multimeter on the lo-ohm setting to ensure there is a low resistance connection from the item being tested in reference to the chassis ground test point. It is acceptable to subtract the resistance of the test leads if necessary. Teams may remove paint, resin or other coverings to expose a bare conductive surface if required.

Teams also have the option of measuring resistance via method of voltage drop using a 1 amp current source if necessary.

Measurements to the conductive component should be taken within 100mm of the tractive system or as close as practical. Teams may remove body panels and covers to demonstrate compliance if required.

The pass criteria are:

- a. Electrically conductive parts 300 mOhms Examples: parts made of steel, (anodized) aluminum, any other metal parts

Criteria				Reinspect	Passed
SI.18.1	Equipotential Bonding	Firewall(s)	300 mOhm		
SI.18.2		Accumulator Container(s)	300 mOhm 5000 mOhm		
SI.18.3		Components in proximity of Accumulator Container(s)	300 mOhm 5000 mOhm		
SI.18.4		Motor Controller Enclosure(s)	300 mOhm 5000 mOhm		
SI.18.5		Components in proximity of Motor Controller(s)	300 mOhm 5000 mOhm		
SI.18.6		Motor Casings, Mounts and Scatter Shields	300 mOhm 5000 mOhm		
SI.18.7		Components in proximity of Motor(s)	300 mOhm 5000 mOhm		

EV CLASS - EV STATIC INSPECTION

VEHICLE VISUAL INSPECTION CONTINUED...			Criteria		Reinspect	Passed
Sl.18.8	Equipotential Bonding	Other HV enclosure(s)	300 mOhm 5000 mOhm			
Sl.18.9		Components in proximity of other HV enclosures	300 mOhm 5000 mOhm			
Sl.18.10		Conductive HV cable channels, cable Armor and cable shielding	300 mOhm 5000 mOhm			
Sl.18.11		Components in proximity of HV Wires and Cables	300 mOhm 5000 mOhm			
Sl.18.12		Components in proximity of MSD	300 mOhm 5000 mOhm			
Sl.18.13		Components in proximity of the Tractive System Measurement Points	300 mOhm 5000 mOhm			
Sl.18.14		Components in proximity of the Energy Meter	300 mOhm 5000 mOhm			
Sl.18.15		Cooling system components including heatsinks, radiators, pumps and reservoirs	300 mOhm 5000 mOhm			
Sl.18.16		Seat Mounts, Seatbelt Mounts, Driver Controls, Pedals or items in the Drivers Area if in proximity to HV components	300 mOhm 5000 mOhm			
Sl.18.17		Other items:	300 mOhm 5000 mOhm			
Sl.18.18		Other items:	300 mOhm 5000 mOhm			
Sl.18.19		Other items:	300 mOhm 5000 mOhm			
Sl.18.20		Other items:	300 mOhm 5000 mOhm			
Sl.18.21		Other items:	300 mOhm 5000 mOhm			

EV CLASS - EV STATIC INSPECTION

NOTES

INSTRUCTIONS FOR SCRUTINEERS - END OF EV ELECTRICAL TECHNICAL INSPECTION

If the team have passed all items in this section, go to the second page of this document and initial the relevant box, noting the date and time the team passed this section. Give the team their EV STATIC sticker - the team may proceed to the next inspection station.

If the team have items requiring reinspection (did not pass all items), go to the second page of this document and initial the relevant box noting the time and date the team was released from the inspection. The team will need to rectify the reinspection items and may return for reinspection when they are ready. Reinspection is completed on a first come, first served basis, and is dependent on Technical Inspection lane availability. Teams with Scheduled Inspections times will be given priority over teams presenting for reinspection.

Once the team have been released from the inspection, make note of the team's progress on the central inspection record board.

2025 Formula SAE-A Technical Inspection Sheet

MECHANICAL INSPECTION (ALL CLASSES)

Initial Presentation Scrutineer Name:		Initial Presentation Lane Number:	
1st Reinspection Scrutineer Name:		1st Reinspection Lane Number:	
2nd Reinspection Scrutineer Name:		2nd Reinspection Lane Number:	
3rd Reinspection Scrutineer Name:		3rd Reinspection Lane Number:	

PERSONNEL			Inspection #			
Teams are required to have an Electrical Safety Officer.			Initial ins.	1st reins.	2nd reins.	3rd reins.
MI.1.1	Only team members involved in technical inspection can be in the technical inspection bay	Ask for non-essential people to leave the area				

INERT VEHICLE (EV & AV CLASSES ONLY)			Inspection #			
The Vehicle must be in a condition which prevents unexpected energization of the HV electrical systems or movement of the tractive system For ICE Class vehicles, mark as "N/A"			Initial ins.	1st reins.	2nd reins.	3rd reins.
MI.1.2	Disable the HV Systems - Manual Service Disconnect (MSD)	Check the MSD is disconnected				
MI.1.3	Disable the HV Systems - Tractive System Master Switch (TSMS) Lock	Check the TSMS Lock is fitted and effective				
MI.1.4	(AV and Dual Purpose only) Disable the ASMS - Autonomous System Master Switch (ASMS) Lock	Check the ASMS Lock is fitted and effective				
DO NOT PROCEED WITH TECHNICAL INSPECTION IF MSD IS CONNECTED OR THE TSMS LOCK IS MISSING						

INSTRUCTIONS FOR SCRUTINEERS						
This section applies to all vehicle classes. If an item is acceptable, initial the "Passed" column. If an item is unacceptable, initial the "Reinspect" column and inform the team members they have not meet the requirements for that item. Teams are allowed to take their vehicle away from technical inspection and address any issues before representing for reinspection. Scrutineers may continue with the inspection when unacceptable items are found, provided it is safe to do so. Teams are required to pass all items before the vehicle can proceed to the Brake Test or compete in Dynamic Events. Scrutineers reserve the right to refuse to proceed with Technical Inspection if a sufficiently serious issue which might jeopardize the safety of the technical inspection team, event personal or any other persons is found at any time.						

MECHANICAL INSPECTION

PRE-REGISTRATION				Reinspect	Passed
MI.2.1	Team completed inspection records	Teams must have self-completed the Technical Inspection Checklist and present a hardcopy	Ask for hardcopy of TI inspection sheet		
MI.2.2		Teams must provide evidence of egress times achieved by all drivers.	Ask for hardcopy record of egress times		
MI.2.3	Impact Attenuator	Teams must present a sample of their tested Impact Attenuator, or detailed photographs. (Including Standard IA if required due to Bulkhead configuration.)	Ask to see the sample impact attenuator or photos.		
TECHNICAL INSPECTION STICKER AND COMPETITION SPONSOR STICKERS				Reinspect	Passed
MI.3.1	Technical Inspection Vehicle Panel	The Technical Inspection Sticker must be installed on the top surface of the nose of the vehicle on the vehicle centerline. The Technical Inspection Sticker must be used as provided and not modified. The Technical Inspection Sticker must be clearly visible.	Visual Check		
MI.3.2	Competition Sponsor Stickers	The Competition Sponsor Sticker must be installed on the top surface of the nose of the vehicle on the vehicle centerline. The Competition Sponsor Sticker must be used as provided and not modified. The Competition Sponsor Sticker must be clearly visible.	Visual Check		

MECHANICAL INSPECTION

WHEELS & TYRES

Teams are required to bring a sample of each dry and rain tyre for use. Teams are allowed ONE SET of each type of tyre.

Teams may have different tire sizes front and rear, but left and right tires must be identical.

Teams may replace damaged tires but need to re-present to TI and demonstrate they are identical to the make size and compound listed below.

				Reinspect	Passed
MI.4.1	Dry Tyres	Inspector to record tyre make, size and compound. Make: Size: Compound: Apply tamper proof sticker to tire and wheel rim	Visual Check		
MI.4.2	Rain Tyres	Inspector to record tyre make, size and compound. Minimum tread depth of 2.4mm. Make: Size: Compound: Apply tamper proof sticker to tire and wheel rim	Visual Check		
MI.4.3	Wheels	Four wheels not in a line. 203.2 mm (8 inch) minimum diameter. A single wheel nut must have positive retainer. Check correct wheel nuts, tapered nuts, washers and spacers.	Visual Check		

MECHANICAL INSPECTION

DRIVER'S EQUIPMENT				Reinspect	Passed
Driver's equipment must be in good usable condition and conforming to the standards listed below					
MI.5.1	Helmets	Must comply with Motorsport Australia, Technical Appendix, Schedule D, 2.1 Helmet standards A and B as listed.	Visual Check		
MI.5.2	Frontal Head Restraint	Not compulsory - FIA 8858-2010, 8858-2002	Visual Check		
MI.5.3	Suits	Single piece - FIA 8856-2018, FIA 8856-2000, FIA 1986, SFi 3.2A/1 or superior SFi standard.	Visual Check		
MI.5.4	Underwear	Not compulsory - recommended. FIA 8856-2000, 8856-2018	Visual Check		
MI.5.5	Balaclava - hair cover	FIA 8856-2000, FIA 8856-2018	Visual Check		
MI.5.6	Socks	FIA 8856-2000, FIA 8856-2018	Visual Check		
MI.5.7	Shoes	FIA 8856-2000, FIA 8856-2018, SFi 3.3 or shoes with leather uppers.	Visual Check		
MI.5.8	Gloves	FIA 8856-2000, FIA 8856-2018 or leather.	Visual Check		
MI.5.9	Arm Restraints	SFi 3.3	Visual Check		
DRIVER'S COMMUNICATION				Reinspect	Passed
MI.6.1	Interconnected to vehicle	If part of driver's equipment, then it must not be attached to driver's helmet unless fitted by helmet OEM.	Visual Check		
MI.6.2	Telemetry	If fitted, may only be used to monitor vehicle state.	Visual Check		

MECHANICAL INSPECTION

EXTERIOR GENERAL - VEHICLE ID & EQUIPMENT				Reinspect	Passed
MI.7.1	Fire extinguishers	Two hand-held, 0.9kg (2lb) minimum, dry powder, dry chemical, Must see both. One extinguisher mounted on Push Bar. Portable fire extinguishers must not be mounted to the vehicle. Dedicated On-board extinguishing systems encouraged	Visual Check		
MI.7.2	Push bar	With car, detachable, push and pull for 2 people standing behind car.	Visual Check		
MI.7.3	Jacking Point	Must have an exposed tube 30cm long, 2.5-2.9cm OD. Painted Orange. Rear wheels must come off the ground using Quick-jack (200mm lift).	Visual Check		
MI.7.4	Body and Styling	Open wheeled, open cockpit, formula styled body. Vertical keep out zones 75mm in front & behind tyres, no aero exceptions, tyres unobstructed from sides.	Visual Check		
MI.7.5	Car Numbers	Numbers must appear on front (upper surface of the nose, on centerline) and both sides. Not obscured. Min height 150mm with 25mm spacing from edges. Helvetica Bold. In Dayglo Yellow. Black background - Round, Oval, Square or Rectangle.	Visual Check		
MI.7.6	School Name and Other Decals	School name or initials, min height 50mm on both sides in Roman letters.	Visual Check		
EXTERIOR GENERAL - BODYWORK & AERODYNAMICS				Reinspect	Passed
MI.8.1	Wings	Securely mounted, should not wiggle when gently touched, especially side to side. If in question inform chief. Affix inspection sticker/s to front and /or rear wings/ aerodynamic devices.	Visual Check		
MI.8.2	Wing Edges	Horizontal leading edges min 5mm radius, vertical forward facing edges min 3mm radius. Radius must be part of structure or permanently attached.	Physical check with radius gauge		
MI.8.3	Bodywork	Minimum 38mm radius on nose, No large openings in bodywork entering into driver compartment in front of or alongside driver. 75mm clearance Front and Back of tyres viewed from above.	Physical check with radius gauge		
MI.8.4	Wheel base	Minimum 1525mm (60 inch)	Physical check with tape measure		
MI.8.5	Aerodynamics	All Aero devices, wings, undertrays, splitters, max 70cm forward of front tyres, max 250mm rearward of rear tyres. Front wings no wider than outside of front tyres. Rear wings no wider than inside of rear tyres. Under trays no wider than line between front and rear tyres. No power ground effects.	Physical Check with Gauges		
MI.8.6	Aero Vertical Height	Rear wing max 1200mm above ground (inc end plates). Front wing max 250mm above ground. No bodywork or aero higher than 500mm between axles(except centre 800mm of car, ie, cockpit panels)	Physical Check with Gauges		
MI.8.7	Cameras	If >0.25kg, must be secured by two points. No cameras mounted on helmets.	Visual Check		

MECHANICAL INSPECTION

EXTERIOR GENERAL - CHASSIS & STRUCTURAL				Reinspect	Passed
MI.9.1	Alternative frame	If alternative tube size/material, approved Structural Equivalency Sheet (SES) required. If using Alternative Frame Rules, no titanium or magnesium in primary structure.	Visual / Physical Check		
MI.9.2	Inspection holes	Inspector may use ultrasound to measure wall thickness and/or ask 4.5mm hole be drilled.	Visual / Physical Check		
MI.9.3	Main hoop	MUST BE STEEL. 1.00" OD x 0.095" wall or 25mm OD x 2.5mm wall. Must be 1 piece & extend to lowest frame member. 380mm apart (inside dim.) where attaches to bottom tubes of the Major Structure. Above Major Structure, must be within 10° of vertical. No part angled rearwards more than 10° from vertical. Smooth bends with no wrinkles. Attachment to Monocoque/Composite must be mechanically affixed.	Visual / Physical Check		
MI.9.4	Main hoop bracing	MUST BE STEEL. One brace each side, 1.00" x 0.065" or 25mm x 1.6mm minimum, attached within 16cm of top. Minimum 30 deg. included angle with hoop. If main hoop is not vertical, bracing must not be on same side of vertical as main hoop. No bends. No rod-ends. Proper construction for removable braces (capping etc.) on BOTH ENDS. Must take load back to bottom of main hoop and node of upper side-impact tube thru proper triangulated structure. If any item which is outside the envelope of the Primary structure is attached to the Main Hoop braces not at a node, additional bracing must be added to prevent bending loads in the braces in any rollover attitude. (eg.. suspension mounts, radiators or wings).	Visual / Physical Check		
MI.9.5	Bolted joints	Edge of any bolt hole located > 1.5 x hole diameter from nearest edge of the material (Primary structure joints only)	Visual / Physical Check		
MI.9.6	Shoulder harness mounting bar	1.00" OD x 0.095" wall or 25mm OD x 2.5mm wall steel or equiv. Gussets or braces if not straight to main hoop	Visual / Physical Check		
MI.9.7	Front hoop	Must be closed section metal tube. 1.00" OD x 0.095" wall or 25mm OD x 2.5mm wall steel, or equiv. Can be multi-piece. Must extend down to lowest frame member. Maximum 20 deg. to vertical. No lower than top of steering wheel. Maximum 250mm horizontal distance to steering wheel.	Visual / Physical Check		
MI.9.8	Front hoop bracing	Two forward facing braces, 1.00" OD x 0.065" or 25mm OD x 1.6mm steel or equivalent, attached within 5cm of top. Extra rearward bracing required if Front Hoop leans backwards more than 10 degrees.	Visual / Physical Check		

MECHANICAL INSPECTION

EXTERIOR GENERAL - CHASSIS & STRUCTURAL CONTINUED...				Reinspect	Passed
MI.9.9	Other side tubes	Design prevents driver's neck hitting bracing or other side tubes.	Visual Check		
MI.9.10	Side impact protection	Comprised of 3 or more tube members on each side. Must connect to main and front hoops. Lower tube to bottom of both hoops. Lower tube can be lower frame member. Upper tube must be in a zone parallel to ground between 240mm and 320mm above the lowest point of the top surface of the Lower side impact member. At least one diagonal per side must connect the upper and lower members between the main and front hoops. All tubes to be 1.0" OD x 0.065" wall or 25mm OD x 1.6mm wall steel or equivalent. If Upper Side Impact tube is multi piece or bent, must have triangulating supporting tube from the furthest part of deviation from the straight line, back to a node on the chassis and the bent tube and support must be minimum 35mm x 1.2mm;	Visual / Physical Check with gauge.		
MI.9.11	Front bulkhead	1.0" OD x 0.065" wall, or 25mm x 1.6mm wall, steel tube or equiv. No non-crushable objects forward of bulkhead.	Visual Check		
MI.9.12	Front bulkhead support	Support back to front roll hoop; minimum 3 tubes per side, all 1.00" OD x 0.049" wall steel tube or equivalent 1 bottom; 1 top within 50mm of top of bulkhead, and connecting within 4" above and 2" below upper side impact support (SIS) tube; 1 or more node-to-node diagonal to completely triangulate connections to upper and lower side impact support (SIS) tubes. (25mm x 1.5mm and 26mm x 1.2mm metric tubes OK)	Visual / Physical Check		
MI.9.13	Impact Attenuator	Impact Attenuator forward of bulkhead, 200mm long x 200mm wide x 100mm high. No wing supports through the IA. Bonded, or bolted to Plate with eight 8mm bolts plus additional support.	Visual / Physical Check		
MI.9.14	Impact Attenuator Mounting. Anti intrusion plate	All vehicles must have 1.5mm steel, 4mm Al, or approved equivalent IA anti-intrusion plate. Plate must be capable of taking transverse and vertical loads (welded or minimum eight 8mm bolts). Same size as outside dimensions of Front Bulkhead if bolted or to tube c/l if welded. If the outside profile of the Front Bulkhead is greater than 400 mm x 350 mm; or a Standard Impact Attenuator is used, requires diagonal brace unless test results provided to show Al plate deflection was less than 25 mm. The Standard IA must be attached only by bonding	Visual / Physical Check Team to present test results if required.		
MI.9.15	Monocoque / Composite	Must see laminate test specimens (2 or more) for both side impact support (SIS) and primary structure constructions. Steel backing plates (>2mm thick) used at attachment points.	Visual / Physical Check		
MI.9.16	Thermal Protection	Protection when entering or exiting vehicle, exhaust, coolant hoses or through seat or floor.	Visual Check		

MECHANICAL INSPECTION

VEHICLE CONTROLS - STEERING, SUSPENSION & BRAKES				Reinspect	Passed
MI.10.1	Ground clearance	Sufficient clearance so that no part of the car other than the tyres will contact the track surface.	Visual / Physical Check		
MI.10.2	Suspension	Fully operational with dampers front and rear; 50mm minimum wheel travel with driver in vehicle	Visual / Physical Check		
MI.10.3	Suspension pickup points	Inspected thoroughly for integrity.	Visual / Physical Check		
MI.10.4	Brakes	Dual hydraulic system & reservoirs, operating all 4 wheels, (one brake on limited slip OK). System protected by structure/shields from d/train failure & minor collisions. No plastic brake lines or brake-by-wire. No parts below chassis/tub in side view. Brake pedal (and seat) capable of 2000N (450 lbs-f) with no failures (tested only by organizers.)	Visual / Physical Check		
MI.10.5	Brake Light	One (!) RED brake light, clearly visible from the rear; on vehicles centreline; height between wheel centreline & driver's shoulders. Round, triangle, or rectangular on black background. 15cm ² minimum illuminated area.	Inspect		
MI.10.6	Steering wheel	Continuous perimeter, near round (no concave sections) with driver operable quick disconnect. 25cm max from Front Hoop.	Visual / Physical Check		
MI.10.7	Steering	All steerable wheels must have positive stops to prevent linkage lock-up or tyres contacting any part of the car. 7 degrees maximum free play at the steering wheel. NO STEER-BY-WIRE on front wheels. (AVs may have an actuator on the steering, but the steering wheel must be directly mechanically attached to the wheels.) Rear steer limited to 6° total, with mechanical stops. No bonded joints in column.	Visual / Physical Check		
MI.10.8	Fasteners	Intake manifold, fuel rail, steering, braking, impact attenuator (IA), EV accumulator (battery), harness & suspension system use SAE Grade 5, Metric Grade 8.8 or higher (AN/MS) with visible positive locking mechanisms, no Loctite or lock washers. Minimum of 2 exposed threads. Rod ends in single shear are captured by a washer larger than the ball diameter. Adjustable rod ends have jam nuts to prevent loosening. No button head cap, pan head or round head screws in critical locations, e.g., cage structure or harness mount. Nylon locknuts not for use above 80 °C, i.e., near exhaust.	Visual / Physical Check		

INTERIOR - DRIVER ACCOMMODATION				Reinspect	Passed
MI.11.1	Lap belt mounting	Must pass over pelvic area at between 45-65 deg. to horizontal for upright driver, 60-80 deg. for reclined. Pivoting mounting with eye bolt or shoulder bolt attached securely to Primary Structure.	Visual / Physical Check		
MI.11.2	Driver restraint harness	SFI 16.1, SFI 16.5 or FIA specs 8853/98 or 8853/2016 5, 6 or 7 point and be labelled. 50mm wide shoulder belts OK with FHR. 50mm lap belts OK for FIA & SFI 16.5. All lap belts must have Quick Adjusters. Reclined drivers must have 6 or 7 point, and Quick Adjuster sub-belts or 2 sets of sub belts. Sub belts cannot touch frame tubes or holes in seat. SFI Belts expire 2yr from manufacture date/month; FIA 8853/98 5 years after expiry year marked on label.	Visual / Physical Check		
MI.11.3	Harness mounts	No belts can pass through a firewall. (Belts must mount on driver side of firewalls.) All belts attached securely to primary structure - 1.00" OD x 0.065" steel tube minimum. Any tabs to be 1.0" x 0.063" thick minimum. Double shear preferred. Bolt-on tabs use minimum of two 1/4" diameter Gr 5 bolts.	Visual / Physical Check		

MECHANICAL INSPECTION

INTERIOR - DRIVER ACCOMMODATION CONTINUED...				Reinspect	Passed
MI.11.4	Firewall	Fire resistant material; must separate driver (line-of-sight up to mid-height of driver's helmet) from fuel, cooling & oil systems. Wire/cable pass-throughs OK with grommets. Multiple panels OK w/ gaps sealed. No gaps at sides or bottom	Visual / Physical Check		
MI.11.5	Floor closeout panel	Required from foot area to firewall; solid, non-brittle material; multiple panels are OK if gaps less than 3mm. System Sealing: 1 or 2 drain holes min 25mm must be provided in the structure or belly pan at locations, lowest point of chassis or rearward of driver position forward of any fuel or liquids.	Visual / Physical Check		
MI.11.6	Belt attachment fasteners	Attachment bolt must be a minimum of 10mm Metric Grade 8.8 (3/8" SAE Grade 5). Applies to each belts.	Visual / Physical Check		
MI.11.7	Head restraint / head rest	Meets SFI or FIA listed materials. Min 38mm thick, min 15cm wide, min height 28cm. Max 25mm from helmet, Helmet contact point 50mm minimum from any edge. Adjustable or changeable for different drivers.	Visual / Physical Check		
MI.11.8	Roll bar padding	Meets SFI or FIA listed materials. Rollbar or bracing that could be hit by driver's helmet must be covered with 12mm thick (hard) padding. Pipe insulation and foam not permitted.	Visual / Physical Check		
MI.11.9	Vehicle controls	All controls, including shifter, must be inside cockpit. No hands, arms or elbows outside side impact system to actuate.	Visual / Physical Check		
MI.11.10	Visibility	100 deg. minimum field either side. Head rotation OK or mirrors. If mirrors, must be firmly installed and adjusted	Visual / Physical Check		
MI.11.11	Drivers' foot protection	Feet must be rearward of the Front Bulkhead and no part of shoes or legs above or outside the Major Structure in side or front views when touching pedals.	Visual / Physical Check		
MI.11.12	Drivers' leg protection	Covers inside cockpit over sharp parts or moving suspension and steering components.	Visual / Physical Check		
POWERTRAIN				Reinspect	Passed
MI.12.1	Scatter shield materials	For chains, 2.7mm minimum thick STEEL, 3 x chain width. For belts, 3mm minimum thick aluminum 6061-T6, 1.7 x belt width	Visual / Physical Check		
MI.12.2	Scatter shields general	Required for clutches, chains, belts, CVT rotating parts, etc. No holes. 6mm diameter M8.8 or 1/4" diameter Grade 5 fasteners minimum. End parallel to lowest part of front and rear sprockets	Visual / Physical Check		
MI.12.3	Catch tanks	Coolant overflow, crankcase breather & lube system vents must have separate catch tanks. 1 qt minimum each. 100°C material. Behind firewall, below shoulder level. 3mm minimum diameter vent, away from driver. PCV OK if routed to intake sys upstream of restrictor. Cannot attach breather to exhaust. Trans or diff., unless sealed, require 50 mL catch bottle.	Visual / Physical Check		

MECHANICAL INSPECTION

SPECIALISED TESTS				Reinspect	Passed
MI.13.1	Driver template position PERCY	Seat adjusted to rear most position, pedals to forward most position, Bottom circle placed in seat bottom and between centre of circle and rear most face of the pedals is no less than 915mm. This dimension must be retained. If not it must comply before Dynamic events. Loss of points for Design Score.	Visual / Physical Check		
MI.13.2	Cockpit opening	Template passes down from above cockpit to 25mm below lowest point of the top of the Side Impact Structure to less than or equal to 320mm above the lowest point inside the cockpit.. Steering wheel & column, seat & padding may be removed. No removing firewall. Fore/aft translation of template OK.	Visual / Physical Check		
MI.13.3	Cockpit Internal cross section	Pedals in most forward position. Vertically and may be moved horizontally, Template to pass from cockpit to 100mm rear of pedals. Steering wheel and padding removable with no tools & with driver in seat. Seat remains, Steering wheel can be removed.	Visual / Physical Check		

MECHANICAL INSPECTION

NOTES

INSTRUCTIONS FOR SCRUTINEERS - END OF MECHANICAL INSPECTION (ALL CLASSES)

If the team have passed all items in this section, go to the second page of this document and initial the relevant box, noting the date and time the team passed this section.

- EV and dual purpose AV Classes, proceed with Driver Egress.
- For ICE Class, proceed with ICE Class Inspection.

If the team have items requiring reinspection (did not pass all items), go to the second page of this document and initial the relevant box noting the time and date the team was released from the inspection. The team will need to rectify the reinspection items and may return for reinspection when they are ready.

Teams may proceed to ICE Class Inspection or Driver Egress if it is safe for them to do so.

Reinspection is completed on a first come, first served basis, and is dependent on Technical Inspection lane availability. Teams with Scheduled Inspections times will be given priority over teams presenting for reinspection.

Once the team have been released from the inspection, make note of the team's progress on the central inspection record board.

2025 Formula SAE-A Technical Inspection Sheet

DRIVER EGRESS

Initial Presentation Scrutineer Name:		Initial Presentation Lane Number:	
1st Reinspection Scrutineer Name:		1st Reinspection Lane Number:	
2nd Reinspection Scrutineer Name:		2nd Reinspection Lane Number:	
3rd Reinspection Scrutineer Name:		3rd Reinspection Lane Number:	

PERSONNEL			Inspection #			
Teams are required to have an Electrical Safety Officer.			Initial ins.	1st reins.	2nd reins.	3rd reins.
DE.1.1	Only team members involved in technical inspection can be in the technical inspection bay	Ask for non-essential people to leave the area				

INERT VEHICLE (EV & AV CLASSES ONLY)			Inspection #			
The Vehicle must be in a condition which prevents unexpected energization of the HV electrical systems or movement of the tractive system For ICE Class vehicles, mark as "N/A"			Initial ins.	1st reins.	2nd reins.	3rd reins.
DE.1.2	Disable the HV Systems - Manual Service Disconnect (MSD)	Check the MSD is disconnected				
DE.1.3	Disable the HV Systems - Tractive System Master Switch (TSMS) Lock	Check the TSMS Lock is fitted and effective				
DE.1.4	(AV and Dual Purpose only) Disable the ASMS - Autonomous System Master Switch (ASMS) Lock	Check the ASMS Lock is fitted and effective				
DO NOT PROCEED WITH TECHNICAL INSPECTION IF MSD IS CONNECTED OR THE TSMS LOCK IS MISSING						

INSTRUCTIONS FOR SCRUTINEERS	
This section applies to Internal Combustion Engine (ICE) vehicles, Electric Vehicles (EV) and Dual Purpose vehicles (does not apply to vehicles which are AV only). If an item is acceptable, initial the "Passed" column. If an item is unacceptable, initial the "Reinspect" column and inform the team members they have not meet the requirements for that item. Teams are allowed to take their vehicle away from technical inspection and address any issues before representing for reinspection. Scrutineers may continue with the inspection when unacceptable items are found, provided it is safe to do so. Teams are required to pass all items before the vehicle can proceed to the Brake Test or compete in Dynamic Events. Scrutineers reserve the right to refuse to proceed with Technical Inspection if a sufficiently serious issue which might jeopardize the safety of the technical inspection team, event personal or any other persons is found at any time.	

MECHANICAL INSPECTION

DRIVER EGRESS

Note: Autonomous-only vehicles are exempt from the egress test.

The tallest driver must be seated in the vehicle in full race gear.

				Reinspect	Passed
DE.2.1	Driver clearance	Helmet Line - Helmet of tallest driver to be 50mm below line between top of front and main roll hoop.	Visual / Physical Check		
DE.2.2		Head Restraint - Fore & aft, 25.4mm maximum to back of helmet.	Visual / Physical Check		
DE.2.3		Head Restraint - Helmet contact point 50mm minimum from any surface	Visual / Physical Check		
DE.2.4		Forward Head Restraint (if fitted) fitted and worn correctly with helmet and shoulder straps.	Visual / Physical Check		
DE.2.5		Lap Belt - Over hip bones and tight.	Visual / Physical Check		
DE.2.6		Shoulder Belts - 10 deg. up & 20 deg. down to horizontal and tight	Visual / Physical Check		
DE.2.7		Crotch Belt/s – Tight	Visual / Physical Check		
DE.2.8		Arm Restraints - Correctly fitted	Visual / Physical Check		
DE.2.9	Egress	(TALLEST DRIVER ONLY) Fully restrained, Hands in driving position on fitted steering wheel. Less than 5 seconds to exit to side of vehicle with BOTH feet on ground from fully seated position in full safety wear. Must include actuation of Cockpit Master switch Driver's Name: Driver's License Number: Best Egress Time: Note: All drivers must attend the egress test, Scrutineers may ask any of the drivers to attempt the egress test at their discretion	Driver to demonstrate		

MECHANICAL INSPECTION

NOTES

INSTRUCTIONS FOR SCRUTINEERS - END OF DRIVER EGRESS

If the team have passed all items in this section, the mechanical inspection section and the ICE inspection (if applicable), go to the second page of this document and initial the relevant box, noting the date and time the team passed this section. Give the team their MECHANICAL INSPECTION sticker. The team may proceed to the next inspection station.

If the team have items requiring reinspection (did not pass all items), go to the second page of this document and initial the relevant box noting the time and date the team was released from the inspection. The team will need to rectify the reinspection items and may return for reinspection when they are ready. Reinspection is completed on a first come, first served basis, and is dependent on Technical Inspection lane availability. Teams with Scheduled Inspections times will be given priority over teams presenting for reinspection.

Once the team have been released from the inspection, make note of the team's progress on the central inspection record board.

2025 Formula SAE-A Technical Inspection Sheet

EV FUNCTIONAL TEST

Initial Presentation Scrutineer Name:		Initial Presentation Lane Number:	
1st Reinspection Scrutineer Name:		1st Reinspection Lane Number:	
2nd Reinspection Scrutineer Name:		2nd Reinspection Lane Number:	
3rd Reinspection Scrutineer Name:		3rd Reinspection Lane Number:	

PERSONNEL			Inspection #			
Teams are required to have an Electrical Safety Officer.			Initial ins.	1st reins.	2nd reins.	3rd reins.
FT.1.1	Identify the Electrical Safety Officer (ESO)	Ask for the ESO				
FT.1.2	Only team members involved in technical inspection can be in the technical inspection bay	Ask for non-essential people to leave the area				
DO NOT PROCEED WITH TECHNICAL INSPECTION IF THE ESO IS NOT PRESENT						

INERT VEHICLE (EV & AV CLASSES ONLY)			Inspection #			
The Vehicle must be in a condition which prevents unexpected energization of the HV electrical systems or movement of the tractive system			Initial ins.	1st reins.	2nd reins.	3rd reins.
FT.1.3	Disable the HV Systems - Manual Service Disconnect (MSD)	Check the MSD is disconnected				
FT.1.4	Disable the HV Systems - Tractive System Master Switch (TSMS) Lock	Check the TSMS Lock is fitted and effective				
FT.1.5	(AV and Dual Purpose only) Disable the ASMS - Autonomous System Master Switch (ASMS) Lock	Check the ASMS Lock is fitted and effective				
DO NOT PROCEED WITH TECHNICAL INSPECTION IF MSD IS CONNECTED OR THE TSMS LOCK IS MISSING						

INSTRUCTIONS FOR SCRUTINEERS	
This section applies to Electric Vehicles (EV) and Autonomous Vehicles (AV) and Dual Purpose Vehicles. If an item is acceptable, initial the "Passed" column. If an item is unacceptable, initial the "Reinspect" column and inform the team members they have not meet the requirements for that item. Teams are allowed to take their vehicle away from technical inspection and address any issues before representing for reinspection. Scrutineers may continue with the inspection when unacceptable items are found, provided it is safe to do so. Teams are required to pass all items before the vehicle can proceed to the Brake Test or compete in Dynamic Events. Scrutineers reserve the right to refuse to proceed with Technical Inspection if a sufficiently serious issue which might jeopardize the safety of the technical inspection team, event personal or any other persons is found at any time.	

EV CLASS - FUNCTIONAL TEST

EV FUNCTIONAL TEST PREREQUISITES

This section of the Technical Inspection process is intended to ensure that the vehicle's mandated safety systems function as required by the rules.

The order of testing in this section is important as the safety of some of the later tests relies on the correct functioning of systems already tested. As such there is a hold point after the testing of the safety shutdown systems. If the safety shutdown systems do not function as intended, it will be necessary to stop testing and for teams to correct any issues.

Because this section requires the vehicle to be powered on, and will require the wheels to turn under power, the vehicle must have successfully passed all previous steps before proceeding. The Scrutineer must check that the vehicle has passed all required steps before proceeding.

The Technical Inspectors will supply a Fluke 289 multimeter and insulated banana test leads.

				Reinspect	Passed
FT.2.1	Vehicle ready for Functional Safety Test	The vehicle must have successfully passed the following inspection stages, with all reinspect items addressed and passed. - Accumulator Inspection - EV Electrical Inspection - Mechanical Inspection - Driver Egress	Check page 2 of this document and the stickers on the vehicle's nosecone		
FT.2.2	Race Ready Condition	The vehicle must be fully assembled with the Accumulator in place and generally in race ready condition when presented to technical inspection.	Inspect		
FT.2.3	Technical Inspection Access	The vehicle must be lifted/jacked onto stands such that all of the vehicles wheels are at least 100 mm and no more than 300mm above the ground. The driven wheels must be removed - It must be possible to freely rotate the vehicle's wheels/hubs without the vehicle moving. Stands must be robust and the vehicle must be secure.	Inspect		
FT.2.4	Line of Fire	The minimum possible number of team members and Scrutineers should be in the area when testing is being conducted. Keep people away from rotating wheels, hubs or other moving parts. Check tires for debris that could be thrown, or remove wheels from vehicle.	Inspect		
DO NOT PROCEED WITH THE FUNCTIONAL SAFETY TEST IF ANY OF THE ABOVE ARE NOT COMPLETE					
FT.2.5	Driver Egress	If any of the following tests requires a driver to be in the vehicle, the driver must be in full race gear, and it must be possible for the driver to egress the vehicle safely. e.g. The vehicle must not be on high stands.	Inspect		

EV CLASS - FUNCTIONAL TEST

AMS FUNCTION TEST				Reinspect	Passed
FT.3.1	Battery Management System Function	BMS must monitor the cell voltage of each cell	Activate BMS system and show measurement data of the AMS for each cell (e.g., via laptop)		
FT.3.2		BMS must monitor the temperature of at least 20% of cells in pack			
FT.3.3		A red indicator light marked "BMS" must be installed in the cockpit that lights up, if the BMS shuts down the car	Inspect		
TRACTIVE SYSTEM ENERGISATION TEST				Reinspect	Passed
ASK THE TEAM TO CONNECT THE MSD AND UNLOCK THE TSMS LOCKOUT. THE VEHICLE SHOULD BE ASSUMED TO BE LIVE AT ALL TIMES					
FT.4.1	GLVMS Function	TS only allowed to be powered up, when GLVS is powered up. Connect the Fluke 289 Multimeter to TSMPs and set to measure DC Voltage (600V range). Try to switch on Tractive System with GLVS Master switch in Off-Position. No voltage above 60VDC allowed at measurement points.	Ask team to demonstrate		
FT.4.2		TS only allowed to be powered up, when GLVS is powered up. Switch on Tractive System and then switch off GLVS Master switch. Tractive system must switch off as well - Watch measured voltage on scrutineer's Multimeter fall to below 60V DC.	Ask team to demonstrate		
FT.4.3	Pre-Charge Circuit	A circuit that is able to pre-charge the intermediate circuit to at least 90% of the current accumulator voltage before closing the second AIR has to be implemented. Use the graphing function of the Fluke 289 Multimeter to plot the voltage at the TSMPs during power up of the tractive system. Show that 90% voltage is reached before final AIR closes.	Ask team to demonstrate		
FT.4.4	Tractive System Voltage	The maximum tractive system voltage must be less than or equal to 600VDC at all times as measured by the Fluke 289 Multimeter. Measured Voltage:	Ask team to demonstrate		
FT.4.5	Accumulator Active Indicator	Accumulator Indicator Light or analogue voltmeter has to show if voltage above 60VDC is present outside of the accumulator container. Switch off the GLVMS. The Accumulator active indicator must continue to function even if the GLVMS is switched off or if the accumulator is removed from the vehicle.	Ask team to demonstrate		

EV CLASS - FUNCTIONAL TEST

TRACTIVE SYSTEM ENERGISATION TEST				Reinspect	Passed
THE VEHICLE SHOULD BE ASSUMED TO BE LIVE AT ALL TIMES					
FT.4.6	TSAL	The TSAL must be installed immediately under the highest point of the roll hoop. The TSAL must not be on top of the roll hoop. The TSAL must not touch the drivers helmet in any seating position.	Inspect		
FT.4.7		The TSAL must be continuously illuminated green in colour when the vehicle GLVMS is switched on but the voltage outside the accumulator is less than 60VDC	Inspect		
FT.4.8		Switch on the Tractive System. The TSAL must flash red in colour at between 2hz and 5Hz when the voltage outside the accumulator is more than 60VDC. The TSAL may stop functioning if the GLVMS is switched off.	Inspect		
FT.4.9		The TSAL must be clearly visible in bright sunlight to a person standing anywhere less than 3m from the vehicle with an eye height of 1.6m. The TSAL must not be blocked by wings or other bodywork. Minor obstruction from the roll hoop is acceptable.	Inspect		
FT.4.10		TSAL must be non-programmable. No part of the TSAL function must depend on a programmable device.	Ask Team to demonstrate		
FT.4.11	Discharge Circuit	A circuit that is able to discharge the tractive system components outside of the accumulator container to less than 60V DC withing 5 seconds of a shutdown must be fitted. Use the graphing function of the Fluke 289 Multimeter to plot the voltage at the TSMPs during power up of the tractive system. Show that the voltage falls to less than 60V DC in less than 5 seconds after the TSMS is switched off.	Ask team to demonstrate		
FT.4.12	PDOC	A red indicator light marked "PDOC" must be installed in the cockpit that lights up, if the PDOC system shuts down the car. The indicator light must be visible to the driver in bright sunlight. The PDOC may be omitted if the pre-charge and discharge circuit is designed for continuous operation in a faulted state and will not adversely affect nearby devices	Inspect		

EV CLASS - FUNCTIONAL TEST

INSULATION MONITORING DEVICE TEST

The IMD is one of the primary methods for monitoring the health of the accumulator and tractive system.

The IMD works by continuously measuring the insulation resistance between the tractive system and the chassis. If it detects a low resistance path between the tractive system and the chassis, it will shut down the vehicle. The IMD is intended to form a detection system, providing early warning to the team that they have an insulation breakdown before a short circuit can form.

The correct function of the IMD is critical to the operational safety of the vehicle and any misbehaviour should be reported to the EV Technical Inspection Captain for investigation.

Reinspect Passed

THE VEHICLE SHOULD BE ASSUMED TO BE LIVE AT ALL TIMES

FT.5.1	IMD	A red indicator light marked "IMD" must be installed in the cockpit that lights up, if the IMD system shuts down the car. The indicator light must be visible to the driver in bright sunlight.	Inspect		
FT.5.2		The team must provide a test resistor manufactured with insulated banana plugs with an appropriate resistor in place. The resistor must have an appropriate voltage and power rating and be encased in a hard shell enclosure. The resistor should have appropriate power rating and be installed in a hard shell enclosure (heat shrink/tape insulation is not acceptable). Check the resistance of the test lead with the Fluke 289 Multimeter. The resistance should be a minimum of: $R_{Test} = (\text{maximum TS voltage} * 250\Omega/V) - (2 * BPR)$ Measured Resistance: *BPR = the value of the Body Protection Resistors in Ohms	Inspect		
FT.5.3		Activate Tractive System and connect R_Test between HV+ and GLVS ground. TS voltage as measured at the TSMPs must decrease below 60VDC in 5 sec, IMD may take up to 30s to react. Observe with the Fluke 289 Multimeter.	Check Shutdown Time with Stopwatch		
FT.5.4		Activate Tractive System and connect R_Test between HV- and GLVS ground. TS voltage as measured at the TSMPs must decrease below 60VDC in 5 sec, IMD may take up to 30s to react. Observe with the Fluke 289 Multimeter.	Check Shutdown Time with Stopwatch		
FT.5.5		Remove the test resistor. The tractive system may not automatically return to active state after the IMD test resistor was removed or a BMS error disabled it. The Driver must not be able to reactivate the tractive system	Ask team to demonstrate		

EV CLASS - FUNCTIONAL TEST

SHUTDOWN SYSTEM TEST

This section proves the correct function of all shutdown devices.

The tractive system must fall below 60V within 5 seconds when the shutdown system is activated.

With the Fluke 289 Multimeter monitoring the voltage at the TSMPs, have the team turn on the vehicle's LV and Tractive System then activate the shutdown mechanism.

While completing this test, the items previously must continue to operate. Watch that the TSAL, Accumulator Active Indicator, precharge and discharge systems all continue to work correctly.

Reinspect Passed

THE VEHICLE SHOULD BE ASSUMED TO BE LIVE AT ALL TIMES

TAKE CARE NOT TO OVERHEAT THE PRECHARGE OR DISCHARGE RESISTORS DURING TESTS

FT.6.1	Shutdown System Test	Vehicle with tractive system live --> GLVS master switch off	Ask team to demonstrate		
FT.6.2		Vehicle with tractive system live --> TS master switch off	Ask team to demonstrate		
FT.6.3		Vehicle with tractive system live --> Left shutdown button off	Ask team to demonstrate		
FT.6.4		Vehicle with tractive system live --> Right shutdown button off	Ask team to demonstrate		
FT.6.5		Vehicle with tractive system live --> Cockpit shutdown button off	Ask team to demonstrate		
FT.6.6		Vehicle with tractive system live --> Brake over travel switch off	Ask team to demonstrate		
FT.6.7		Vehicle with tractive system live --> GLVS master switch off	Ask team to demonstrate		
FT.6.8		Unmount inertia switch. Activate TS and shake the switch and check if TS is shutdown. TS is not allowed to reactivate without a manual reset e.g. by the driver	Ask team to demonstrate		

EV CLASS - FUNCTIONAL TEST

READY TO DRIVE TEST

This section tests the on-board systems which are intended to prevent the vehicle running away if a component fails.

The plausibility systems are expected to have a high degree of reliability and robustness as they may be the last line of defence from a collision.

This section will require that the team put the vehicle into drive, so the wheels and hubs will turn under power. Keep all unnecessary people outside of the test bay and ensure that people are well clear of the any rotating components.

The team may elect to have a driver inside the vehicle for this section if required. The driver needs to be in full race gear and must be able to egress the vehicle safely in the event of a fire, so pay attention to the height and stability of the vehicle and any obstructions in the inspection bay.

Reinspect Passed

THE VEHICLE SHOULD BE ASSUMED TO BE LIVE AT ALL TIMES

FT.7.1	Ready to Drive	Only closing the shutdown circuit must not set the car to ready-to-drive mode. The car is ready to drive as soon as the motor(s) will respond to the input of the torque encoder/ acceleration pedal	Ask team to demonstrate		
FT.7.2		Additional actions are required by the driver to set the car to ready-to-drive-mode e.g. pressing a dedicated start button, after the tractive system has been activated. One of these actions must include the brake pedal being pressed as ready-to-drive-mode is entered. It must be possible for the vehicle to be powered on, with the high voltage on, but with the vehicle not in drive. It is not acceptable for the action of the driver putting the vehicle in drive to simultaneously turn on the HV System and engage drive.	Ask team to demonstrate		
FT.7.3		The car must make a characteristic sound, once but not continuous, for at least 1 second and a maximum of 3 seconds when it is ready to drive The sound level must be a minimum of 70dBA, fast weighting, in a radius of 2m around the car The used sound must be easily recognizable. No animal voices, song parts or sounds that can be interpreted as offensive will be accepted	Ask team to demonstrate		
FT.7.4		Pressing the accelerator gently must cause the vehicle's wheels to rotate. Check all of the vehicle's driven wheels turn in the correct direction.	Ask team to demonstrate		

EV CLASS - FUNCTIONAL TEST

DRIVER INPUT PLAUSIBILITY CHECKS				Reinspect	Passed
THE VEHICLE SHOULD BE ASSUMED TO BE LIVE AT ALL TIMES					
FT.8.1	Torque Encoder / Brake Pedal Plausibility Check	Torque encoder is at more than 25% and brake is actuated simultaneously. The motors have to shut down. The motor power shut down has to remain active until the torque encoder signals less than 5% pedal travel, no matter whether the brake pedal is still actuated or not. 1. Ask the team to spin the motors by pressing the accelerator pedal. 2. While the wheels are spinning, ask the team to depress the brake pedal. 3. The wheels must stop turning and the torque (current) to the motors should immediately fall to zero 4. Ask the Team to release the brake pedal while continuing to hold the accelerator pedal down. The wheels must not turn. 5. Ask the team to completely release the throttle pedal and press it again. 6. The wheels may now turn.	Ask team to demonstrate		
FT.8.2	Torque Encoder Plausibility Check	If an implausibility occurs between the values of two torque encoder sensors the power to the motor(s) has to be immediately shut down completely. It is not necessary to completely deactivate the Tractive System, the motor controller(s) shutting down the power to the motor(s) is sufficient Implausibility is defined as a deviation of more than 10% pedal travel between the sensors If three sensors are used at least two sensors have to be within 10% pedal travel, etc. 1. Check that driven axles turn by pressing the accelerator pedal 2. Disconnect at least 50% of the sensors and check that the power to the motors is shut down The sensor should be disconnected while the axles are turning. There must be no uncommanded throttle surges when the sensors are unplugged.	Ask team to demonstrate		
FT.8.3		Repeat the above disconnecting the other throttle sensors.	Ask team to demonstrate		

EV CLASS - FUNCTIONAL TEST

DRIVER INPUT PLAUSIBILITY CHECKS				Reinspect	Passed
THE VEHICLE SHOULD BE ASSUMED TO BE LIVE AT ALL TIMES					
FT.9.1	Brake System Plausibility Device (BSPD)	A standalone non-programmable circuit must be used on the car such that when braking hard (without locking the wheels) and when a positive current is delivered from the motor controller (a current to propel the vehicle forward), the AIRs will be opened. The current limit for triggering the circuit must be set at a level where 5kW of electrical power in the DC circuit is delivered to the motors at the nominal battery voltage. The action of opening the AIRs must occur if the implausibility is persistent for more than 0.5s. The team must devise a test to prove this required function during Electrical Tech Inspection. However, it is suggested that it should be possible to achieve this by sending an appropriate signal to the non-programmable circuit that represents the current to achieve 5kW whilst pressing the brake pedal to a position or with a force that represents hard braking. The preferred method for testing the BSPD system involves passing actual current from an external supply through the tractive system current sensor while the driver presses the brake pedal. Alternative test methods will require approval from the EV Technical Inspection Captain. The test must be an end to end test, meaning it is not acceptable for the team to simulate the 5kW by simulating the output of the current sensor, or using a substitute current sensor.	Visual Inspection If required, ask team to show BSPD Schematic. Ask team to demonstrate		
FT.9.2		The Brake Plausibility Device may only be reset by power cycling the GLVS Master Switch or via a RESET button, located out of reach from the driver	Ask team to demonstrate		

EV CLASS - FUNCTIONAL TEST

ENERGY METER TEST

The energy meter test needs to be done by the Energy Meter Captain.

Reinspect Passed

THE VEHICLE SHOULD BE ASSUMED TO BE LIVE AT ALL TIMES

FT.10.1	Energy Meter Test	Energy Meter Captain has laptop connected	Ask team to demonstrate		
FT.10.2		Switch on the GLVMS and check the datalogger will communicate with the laptop	Ask team to demonstrate		
FT.10.3		Switch on the tractive system and rotate the wheels such that sufficient power is delivered to the motors to register on the energy meter.	Ask team to demonstrate		
FT.10.4		The energy meter must show both positive voltage and correct current flow direction.	Ask team to demonstrate		

ASK THE TEAM TO TURN OFF THE VEHICLE, DISCONNECT THE MSD AND RE-LOCK THE TSMS LOCKOUT.

SEAL TS COMPONENTS

Reinspect Passed

FT.11.1	Seal Tractive System components	Seal all important parts with tamper proof tape after the IMD test was passed successfully: i.e. Accumulator container, motor controller housings and any other enclosures containing Tractive System Voltage. Record items sealed:	Seal Items		
---------	---------------------------------	--	------------	--	--

EV CLASS - FUNCTIONAL TEST

NOTES

INSTRUCTIONS FOR SCRUTINEERS - END OF EV FUNCTIONAL TEST

If the team have passed all items in this section, go to the second page of this document and initial the relevant box, noting the date and time the team passed this section. Give the team their EV FUNCTIONAL sticker - the team may proceed to the next inspection station.

If the team have items requiring reinspection (did not pass all items), go to the second page of this document and initial the relevant box noting the time and date the team was released from the inspection. The team will need to rectify the reinspection items and may return for reinspection when they are ready. Reinspection is completed on a first come, first served basis, and is dependent on Technical Inspection lane availability. Teams with Scheduled Inspections times will be given priority over teams presenting for reinspection.

Once the team have been released from the inspection, make note of the team's progress on the central inspection record board.

2025 Formula SAE-A Technical Inspection Sheet

WEIGHT

Initial Presentation Scrutineer Name:		Initial Presentation Lane Number:	
1st Reinspection Scrutineer Name:		1st Reinspection Lane Number:	
2nd Reinspection Scrutineer Name:		2nd Reinspection Lane Number:	
3rd Reinspection Scrutineer Name:		3rd Reinspection Lane Number:	

PERSONNEL			Inspection #			
			Initial ins.	1st reins.	2nd reins.	3rd reins.
WI.1.1	Only team members involved in technical inspection can be in the technical inspection bay	Ask for non-essential people to leave the area				

INERT VEHICLE (EV & AV CLASSES ONLY)			Inspection #			
The Vehicle must be in a condition which prevents unexpected energization of the HV electrical systems or movement of the tractive system For ICE Class vehicles, mark as "N/A"			Initial ins.	1st reins.	2nd reins.	3rd reins.
WI.1.2	Disable the HV Systems - Manual Service Disconnect (MSD)	Check the MSD is disconnected				
WI.1.3	Disable the HV Systems - Tractive System Master Switch (TSMS) Lock	Check the TSMS Lock is fitted and effective				
WI.1.4	(AV and Dual Purpose only) Disable the ASMS - Autonomous System Master Switch (ASMS) Lock	Check the ASMS Lock is fitted and effective				
DO NOT PROCEED WITH TECHNICAL INSPECTION IF MSD IS CONNECTED OR THE TSMS LOCK IS MISSING						

INSTRUCTIONS FOR SCRUTINEERS	
This section applies to all vehicle classes. If an item is acceptable, initial the "Passed" column. If an item is unacceptable, initial the "Reinspect" column and inform the team members they have not meet the requirements for that item. Teams are allowed to take their vehicle away from technical inspection and address any issues before representing for reinspection. Scrutineers may continue with the inspection when unacceptable items are found, provided it is safe to do so. Teams are required to pass all items before the vehicle can proceed to the Brake Test or compete in Dynamic Events. Scrutineers reserve the right to refuse to proceed with Technical Inspection if a sufficiently serious issue which might jeopardize the safety of the technical inspection team, event personal or any other persons is found at any time.	

WEIGHT

WEIGHT PROCEDURE

This inspection should be completed by all teams prior to attending the Design Event.

Teams who have not completed all prior Technical Inspections may seek approval from the Chief Scrutineer and EV Technical Inspection Captain to proceed to Weight if necessary.

			Reinspect	Passed
WI.2.1	Race Ready Condition	The vehicle must be fully assembled with all fluids (including fuel) and generally in race ready condition when presented to technical inspection. EVs must have the accumulator installed.	Inspect	
WI.2.2	Vehicle Weight	Place the vehicle onto the weight scales. Record vehicle curb mass (Total race ready mass without driver, kg):	Vehicle Weight	kg

WEIGHT**NOTES****INSTRUCTIONS FOR SCRUTINEERS - END OF WEIGHT**

Once completed, write the vehicle's weight and front % with driver on the Inspection Sticker Panel, go to the second page of this document and initial the relevant box, noting the date and time the team passed this section. The team may proceed to the next inspection station.

Once the team have been released from the inspection, make note of the team's progress on the central inspection record board.

2025 Formula SAE-A Technical Inspection Sheet

TILT

Initial Presentation Scrutineer Name:		Initial Presentation Lane Number:	
1st Reinspection Scrutineer Name:		1st Reinspection Lane Number:	
2nd Reinspection Scrutineer Name:		2nd Reinspection Lane Number:	
3rd Reinspection Scrutineer Name:		3rd Reinspection Lane Number:	

PERSONNEL			Inspection #			
			Initial ins.	1st reins.	2nd reins.	3rd reins.
TL.1.1	Only team members involved in technical inspection can be in the technical inspection bay	Ask for non-essential people to leave the area				

INERT VEHICLE (EV & AV CLASSES ONLY)			Inspection #			
The Vehicle must be in a condition which prevents unexpected energization of the HV electrical systems or movement of the tractive system For ICE Class vehicles, mark as "N/A"			Initial ins.	1st reins.	2nd reins.	3rd reins.
TL.1.2	Disable the HV Systems - Manual Service Disconnect (MSD)	Check the MSD is disconnected				
TL.1.3	Disable the HV Systems - Tractive System Master Switch (TSMS) Lock	Check the TSMS Lock is fitted and effective				
TL.1.4	(AV and Dual Purpose only) Disable the ASMS - Autonomous System Master Switch (ASMS) Lock	Check the ASMS Lock is fitted and effective				
DO NOT PROCEED WITH TECHNICAL INSPECTION IF MSD IS CONNECTED OR THE TSMS LOCK IS MISSING						

INSTRUCTIONS FOR SCRUTINEERS	
This section applies to all vehicle classes. If an item is acceptable, initial the "Passed" column. If an item is unacceptable, initial the "Reinspect" column and inform the team members they have not meet the requirements for that item. Teams are allowed to take their vehicle away from technical inspection and address any issues before representing for reinspection. Scrutineers may continue with the inspection when unacceptable items are found, provided it is safe to do so. Teams are required to pass all items before the vehicle can proceed to the Brake Test or compete in Dynamic Events. Scrutineers reserve the right to refuse to proceed with Technical Inspection if a sufficiently serious issue which might jeopardize the safety of the technical inspection team, event personal or any other persons is found at any time.	

TILT

TILT PROCEDURE

The tilt inspection is intended to check that the vehicle will not roll over or spill fluids on the track during hard manoeuvring.
The vehicle is checked by tilting in both lateral directions.

			Reinspect	Passed
TL.2.1	Setup	Place the vehicle on the tilt test table so that it will be tilted to the driver's right side. Tallest driver to be in the vehicle in full race gear and with seatbelts tight.	---	
TL.2.2	Vehicle Secure	Before proceeding with tilt test, ensure the anti-rollover strap is fitted.	Inspect	
TL.2.3	Liquid Spillage - Right	No fuel or liquid spill permitted when car is tilted to 45 degrees in the direction most likely to create spillage. The test will be conducted with the vehicle containing the maximum amount of fluids it will carry during any test or event. (ICE ONLY) Fuel tanks must be filled to their sight tube fill line	Inspect	
TL.2.4	Vehicle Stability - Right	All wheels in contact with tilt table when tilted to 60 degrees to the horizontal. The test will be conducted with the tallest driver in the normal driving position.	Inspect	
TL.2.5	Setup	Place the vehicle on the tilt test table so that it will be tilted to the driver's left side. Tallest driver to be in the vehicle in full race gear and with seatbelts tight.	---	
TL.2.6	Vehicle Secure	Before proceeding with tilt test, ensure the anti-rollover strap is fitted.	Inspect	
TL.2.7	Liquid Spillage - Left	No fuel or liquid spill permitted when car is tilted to 45 degrees in the direction most likely to create spillage. The test will be conducted with the vehicle containing the maximum amount of fluids it will carry during any test or event. (ICE ONLY) Fuel tanks must be filled to their sight tube fill line	Inspect	
TL.2.8	Liquid Spillage - Left	All wheels in contact with tilt table when tilted to 60 degrees to the horizontal. The test will be conducted with the tallest driver in the normal driving position.	Inspect	
TL.2.9	Fuel Type and Sticker (ICE ONLY)	Fuel sticker in place adjacent to F/T filler. Ensure fuel type is marked on front page of this form.	Inspect	
TL.2.10	Underside inspection	Inspect for any leakage, untidiness, wiring, cables, extended bolt threads or anything hanging that may hit or catch on the ground.	Inspect	

TILT**NOTES****INSTRUCTIONS FOR SCRUTINEERS - END OF TILT TEST**

If the team have passed all items in this section, go to the second page of this document and initial the relevant box, noting the date and time the team passed this section. Give the team their TILT sticker - the team may proceed to the next inspection station.

If the team have items requiring reinspection (did not pass all items), go to the second page of this document and initial the relevant box noting the time and date the team was released from the inspection. The team will need to rectify the reinspection items and may return for reinspection when they are ready. Reinspection is completed on a first come, first served basis, and is dependent on Technical Inspection lane availability. Teams with Scheduled Inspections times will be given priority over teams presenting for reinspection.

Once the team have been released from the inspection, make note of the team's progress on the central inspection record board.

2025 Formula SAE-A Technical Inspection Sheet

RAIN TEST

Initial Presentation Scrutineer Name:		Initial Presentation Lane Number:	
1st Reinspection Scrutineer Name:		1st Reinspection Lane Number:	
2nd Reinspection Scrutineer Name:		2nd Reinspection Lane Number:	
3rd Reinspection Scrutineer Name:		3rd Reinspection Lane Number:	

PERSONNEL				Inspection #			
Teams are required to have an Electrical Safety Officer.				Initial ins.	1st reins.	2nd reins.	3rd reins.
RT.1.1	Identify the Electrical Safety Officer (ESO)	Ask for the ESO					
RT.1.2	Identify the Autonomous Safety Responsible (ASR)	Ask for the ASR					
RT.1.3	Only team members involved in technical inspection can be in the technical inspection bay	Ask for non-essential people to leave the area					
DO NOT PROCEED WITH TECHNICAL INSPECTION IF THE ESO IS NOT PRESENT							

INERT VEHICLE				Inspection #			
The Vehicle must be in a condition which prevents unexpected energization of the HV electrical systems or movement of the tractive system				Initial ins.	1st reins.	2nd reins.	3rd reins.
RT.1.4	Disable the HV Systems - Manual Service Disconnect (MSD)	Check the MSD is disconnected					
RT.1.5	Disable the HV Systems - Tractive System Master Switch (TSMS) Lock	Check the TSMS Lock is fitted and effective					
RT.1.6	(AV and Dual Purpose only) Disable the ASMS - Autonomous System Master Switch (ASMS) Lock	Check the ASMS Lock is fitted and effective					
DO NOT PROCEED WITH TECHNICAL INSPECTION IF MSD IS CONNECTED OR THE TSMS LOCK IS MISSING							

RAIN TEST

INSTRUCTIONS FOR SCRUTINEERS

This section applies to Electric Vehicles (EV) and Autonomous Vehicles (AV) and Dual Purpose Vehicles. AVs (not Dual Purpose) may elect not to complete this test for 2025, but will be prohibited from dynamic events if there is any rain.

If an item is acceptable, initial the "Passed" column. If an item is unacceptable, initial the "Reinspect" column and inform the team members they have not meet the requirements for that item.

Teams are allowed to take their vehicle away from technical inspection and address any issues before representing for reinspection.

Scrutineers may continue with the inspection when unacceptable items are found, provided it is safe to do so.

Teams are required to pass all items before the vehicle can proceed to the Brake Test or compete in Dynamic Events.

Scrutineers reserve the right to refuse to proceed with Technical Inspection if a sufficiently serious issue which might jeopardize the safety of the technical inspection team, event personal or any other persons is found at any time.

Technical Inspectors will mark or seal various different approved parts (i.e., insulation monitoring device, accumulator containers, energy meter, etc.).

The car can be disqualified from any dynamic event by using unmarked parts or substituting marked parts.

Parts with broken seals are equivalent to being unmarked. Broken seals can only be replaced by a technical inspector.

RAIN TEST PROCEDURE

				Reinspect	Passed
RT.2.1	Technical Inspection Access	Teams must provide stands to lift the vehicle off the ground. The vehicle must be lifted/jacked onto stands such that all of the vehicles wheels are at least 100 mm and no more than 300mm above the ground. All wheels must be in place - It must be possible to freely rotate the vehicle's wheels/hubs without the vehicle moving. Stands must be robust and the vehicle must be secure.	Inspect		
RT.2.2	Rain Test Setup	No driver is allowed to sit in the car during the test. Tractive system has to be active (TSAL ON). The vehicle must not be in drive.	Team to demonstrate		
ASK THE TEAM TO INSTALL THE HVD AND UNLOCK THE TSMS AND THE ASMS LOCKOUT. THE VEHICLE SHOULD BE ASSUMED TO BE LIVE AT ALL TIMES					
RT.2.3	Rain Test	Rain-like water will be sprayed at the car for 120sec, then the vehicle must sit for an additional 120 seconds. The Insulation Monitoring Device must not react and shut down the Tractive System (TSAL must remain ON). Total test duration 240 seconds. (AV CLASS ONLY) - The autonomous inspection mission must be selected and the vehicle must be in AS READY during the test and must not exit the AS READY state during the test. The RES must function correctly at the end of the test.	Team to demonstrate		
ASK THE TEAM TO TURN OFF THE VEHICLE, REMOVE THE HVD AND LOCK THE TSMS AND ASMS LOCKOUT.					

RAIN TEST

NOTES

INSTRUCTIONS FOR SCRUTINEERS - END OF RAIN TEST

If the team have passed all items in this section, go to the second page of this document and initial the relevant box, noting the date and time the team passed this section. Give the team their RAIN TEST sticker - the team may proceed to the next inspection station.

If the team have items requiring reinspection (did not pass all items), go to the second page of this document and initial the relevant box noting the time and date the team was released from the inspection. The team will need to rectify the reinspection items and may return for reinspection when they are ready. Reinspection is completed on a first come, first served basis, and is dependent on Technical Inspection lane availability. Teams with Scheduled Inspections times will be given priority over teams presenting for reinspection.

Once the team have been released from the inspection, make note of the team's progress on the central inspection record board.

2025 Formula SAE-A Technical Inspection Sheet

BRAKE TEST

Initial Presentation Scrutineer Name:		Initial Presentation Lane Number:	
1st Reinspection Scrutineer Name:		1st Reinspection Lane Number:	
2nd Reinspection Scrutineer Name:		2nd Reinspection Lane Number:	
3rd Reinspection Scrutineer Name:		3rd Reinspection Lane Number:	

PERSONNEL				Inspection #			
Teams are required to have an Electrical Safety Officer.				Initial ins.	1st reins.	2nd reins.	3rd reins.
BT.1.1	Identify the Electrical Safety Officer (ESO)	Ask for the ESO					
BT.1.2	Only team members involved in technical inspection can be in the technical inspection bay	Ask for non-essential people to leave the area					
DO NOT PROCEED WITH TECHNICAL INSPECTION IF THE ESO IS NOT PRESENT							

INERT VEHICLE (AV CLASSES ONLY)				Inspection #			
AV vehicles must be in a condition which prevents unexpected energization of the AV electrical systems For all other classes, mark as "N/A"				Initial ins.	1st reins.	2nd reins.	3rd reins.
BT.1.3	(AV and Dual Purpose only) Disable the ASMS - Autonomous System Master Switch (ASMS) Lock	Check the ASMS Lock is fitted and effective					
DO NOT PROCEED WITH TECHNICAL INSPECTION IF THE AMS LOCK IS MISSING							

INSTRUCTIONS FOR SCRUTINEERS

This section applies to Internal Combustion Engine (ICE) vehicles, Electric Vehicles (EV) and Dual Purpose vehicles (does not apply to vehicles which are AV only).

If an item is acceptable, initial the "Passed" column.

If an item is unacceptable, initial the "Reinspect" column and inform the team members they have not meet the requirements for that item.

Teams are allowed to take their vehicle away from technical inspection and address any issues before representing for reinspection.

Scrutineers may continue with the inspection when unacceptable items are found, provided it is safe to do so.

Teams are required to pass all items before the vehicle can proceed to the Brake Test or compete in Dynamic Events.

Scrutineers reserve the right to refuse to proceed with Technical Inspection if a sufficiently serious issue which might jeopardize the safety of the technical inspection team, event personal or any other persons is found at any time.

BRAKE TEST

PREREQUISITES				Reinspect	Passed
BT.2.1	Vehicle ready for Brake Test	The vehicle must have successfully passed all Technical Inspection Activities before attempting the Brake Test.	Check page 2 of this document and the stickers on the vehicle's nosecone		
DO NOT PROCEED WITH BRAKE TEST IF ALL PREREQUISITE INSPECTIONS ARE NOT SUCCESSFULLY PASSED					
BT.2.2	Tire Pressure	The tire pressure in all wheels must be set within the range defined in the Local Addendum: - Dry tires 6-18 PSI - Wet tires 10-24 PSI	Ask team to demonstrate		
BT.2.3	Tire Inspection	The vehicle must be fitted with the tires as-presented at mechanical inspection.	Check tires have inspection sticker		

BRAKE TEST PROCEDURE

The brake system will be dynamically tested and must demonstrate the capability of locking all four wheels when stopping the vehicle in a straight line at the end of an acceleration run specified by the brake inspectors.

Driver to be in the vehicle in full race gear and with seatbelts tight.

				Reinspect	Passed
BT.3.1	Brake Test	Start the vehicle and accelerate to speed Accelerate to speed until reaching the designated area.	Ask team to demonstrate		
BT.3.2		(EV CLASS ONLY) - Switch off the tractive system by pressing the driver cockpit shutdown button. Apply the brakes with force sufficient to demonstrate full lockup of all four wheels.	Ask team to demonstrate		
BT.3.3		All four wheels must lock up	Ask team to demonstrate		
BT.3.4		(ICE CLASS ONLY) - The engine must continue running. (EV CLASS ONLY) - The tractive system must shut down. The TSAL may take up to 5 seconds to stop flashing while the tractive system voltage reduces.	Ask team to demonstrate		
BT.3.5		Brake light must function when the driver depresses the brake pedal. Brake light must be clearly visible in bright sunlight.	Ask team to demonstrate		

**ASK THE TEAM TO TURN OFF THE VEHICLE,
(EV AND AV CLASS ONLY) ASK THE TEAM REMOVE THE HVD AND RE-LOCK TSMS LOCKOUT.**

BRAKE TEST

NOTES

INSTRUCTIONS FOR SCRUTINEERS - END OF BRAKE TEST

If the team have passed all items in this section, go to the second page of this document and initial the relevant box, noting the date and time the team passed this section. Give the team their BRAKE sticker - the ICE and EV teams may proceed to the dynamic events, AV Teams may proceed to the AV EBS Test.

If the team have items requiring reinspection (did not pass all items), go to the second page of this document and initial the relevant box noting the time and date the team was released from the inspection. The team will need to rectify the reinspection items and may return for reinspection when they are ready. Reinspection is completed on a first come, first served basis, and is dependent on Technical Inspection lane availability. Teams with Scheduled Inspections times will be given priority over teams presenting for reinspection.

Once the team have been released from the inspection, make note of the team's progress on the central inspection record board.